

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

P.O. Box 2088
Santa Fe, New Mexico 87501-2088

OCT - 7 1993

WELL API NO.

30-015-27633

5. Indicate Type of Lease

STATE ☐

FEE ☒

6. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:

OIL
WELL ☒

GAS
WELL ☐

OTHER

2. Name of Operator

YATES PETROLEUM CORPORATION

3. Address of Operator

105 South 4th St., Artesia, NM 88210 (505) 748-1471

4. Well Location

Unit Letter P : 760 Feet From The South Line and 660 Feet From The East Line

Section 20

Township 19S

Range 25E

NMPM

Eddy

County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)

3513' GR

11.

Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐

CHANGE PLANS ☐

PULL OR ALTER CASING ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐

ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☒

PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☒

OTHER: Spud, Surface Casing ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 26" hole 10:00 AM 9-18-93. Set 40' of 20" conductor pipe. Redi-mix to surface. Notified NMOCD, Artesia, NM, of spud. Resumed drilling 14-3/4" hole 12:30 PM 9-22-93. Ran 26 joints 9-5/8" 36# J-55 ST&C casing set 1160'. Guide shoe set 1160', insert float set 1114'. Cemented w/200 sx Class "H" w/12% Thixad, 10#/sx Gilsonite + 1/2#/sx Celloseal and 2% CaCl2 (yield 1.56, wt 14.6) followed by 900 sx PSL + 10#/sx Gilsonite + 3% CaCl2 + 1/2#/sx Celloseal (yield 2.0, wt 12.4). Tailed in w/200 sx Class "C" w/2% CaCl2 (yield 1.34, wt 14.8). PD 3:30 PM 9-24-93. Bumped plug to 1000 psi, float held OK. Circulated 160 sacks cement. WOC. Drilled out 11:30 PM 9-25-93. WOC 32 hours. NU and tested to 1000 psi for 30 minutes, OK. Reduced hole to 8-3/4" and resumed drilling. NOTE: Used 3 centralizers on top of joints #1, #3 and #5.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

TITLE

Production Supervisor

DATE 10-5-93

TYPE OR PRINT NAME

Juanita Goodlett

TELEPHONE NO. 505/748-1471

(This space for State Use)

ORIGINAL SIGNED BY

MIKE WILLIAMS

SUPERVISOR, DISTRICT II

TITLE

DATE

OCT 19 1993

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY