

RECEIVED

APR 11 1975

LIVINGSTON RIDGE # 1-Y
SECTION 36, T21S, R30E, Eddy Co.

U. C. C.

ARTESIAN DEPT.

Permission granted to move well from original location of 660' FWL & 1980' FSL to 220' FSL.

3/26/75	Moving rig	24 hours
3/27/75	Moving rig	24 hours & rigging up
3/28/75	Rigging up	24 hours
3/29/75	Rigging up and mixing spud mud	8 hours
	Rigging up 6 hours	Spudded 26" hole @ 2:00 p.m. and drilling from 0-82' 8 hours
	Drilled from 82' to 255'	8 hours
3/30/75	Drilled from 255 to 310'.	Circulated before running casing
	Ran 15 jts. total 314' of 20" casing and set @ 310'.	Cemented with 700 sks Class C w/2% CC 1/4" Flocele circulated out 400 sks. Plug down 10:30 p.m. WOC
3/31/75	WOC. cut off and nippleing up	8 hours Finish nippleing up on 20" casing pickup string reamer & shock sub. Drilling plug & 90 ft. cement.
	Drilled from 310 to 601'	
4/1/75	Drilling from 601 to 1251'	Dev. survey @ 936 1 1/2°
4/2/75	Drilling from 1251' to 1506'	Dev. Survey @ 1250 - 3 3/4° Dev. Survey @ 1409 4 1/2° 1506 - 3 3/4°
4/3/75	Drilling from 1506 to 1921	(1506 to 1632 salt & anhy) (1632 to 1752 in anhy & salt 1752 to 1921 in salt & anhy)
	Dev. @ 1558 3 1/2°	Dev @ 1653 2 3/4° 1758 2°
4/4/75	Drilling from 1921 to 2395	
4/5/75	Drilling from 2395 to 2482 in Anhy	
	Drilling from 2482 to 2524 in Anhy	Dev. at 2480 1 3/4°
	Drilling from 2524 to 2643	Dev 2536 1°
4/6/75	Drilling from 2643 to 2768 in Anhy	Dev 2723 1 3/4°
	Drilling 2768 to 2827 in Anhy	
	Drilling 2827 to 3020 in anhy	2857 Dev. 1 1/2°
4/7/75	Drilling from 3020' to 3145' in anhy.	Dev. 3005 2° Dev. 3100 3°
	Drilling from 3165' to 3221' in anhy.	Dev. 3161 3 1/2°
	Drilling from 3221' to 3304' in anhy.	Dev. 3225 3°
4/8/75	Drilling from 3304' to 3396' in anhy.	Dev. 3288 2 1/4° Dev. 3352 2°
	Drilling from 3396' to 3428' in anhy.	Dev. 3428 2 1/4°
	Drilling from 3422' to 3472' in anhy.	