

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	1 ✓
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

RECEIVED
NEW MEXICO OIL CONSERVATION COMMISSION

JAN 20 1977

O. C. C.
ARTESIA, OFFICE

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
L-324	

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER- <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator Mesa Petroleum Co.		8. Farm or Lease Name Hondo State
3. Address of Operator 1000 Vaughn Bldg., Midland, TX 79701		9. Well No. 1
4. Location of Well UNIT LETTER <u>E</u> , <u>1980</u> FEET FROM THE <u>North</u> LINE AND <u>660</u> FEET FROM THE <u>West</u> LINE, SECTION <u>32</u> TOWNSHIP <u>20S</u> RANGE <u>28E</u> NMPM.		10. Field and Pool, or Wildcat Undesignated Morrow
15. Elevation (Show whether DF, RT, GR, etc.) 3227' GR		12. County Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☐
CASING TEST AND CEMENT JOB ☒
OTHER 13-3/8" casing ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded at 6:00 PM, 1-12-77. Drilled 17½" hole to depth of 617' on 1-13-77. Rigged up and ran 14 joints 13-3/8" 68# K-55 ST&C casing set at 565' RKB, insert float at 523'. Cemented with Dowell 200 sx RFC with 12% gypseal, 3% CaCl followed with 400 sx Dowell Lite-weight with 15# Kolite, 1/2# celloflakes and 2% CaCl followed by 200 sx Class "C" with 2% CaCl. Did not bump plug. Cement did not circulate. Job complete at 2:00 AM, 1-14-77. Dumped 10 yards redi-mix and cement stood in cellar. WOC 19 hrs. Tagged cement at 518' (4' above float). Tested casing to 600 psi - 30 min - OK. Reduced hole to 12¼" and drilled ahead.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Michael P. Houston TITLE Division Engineer DATE January 18, 1977

APPROVED BY W. A. Gressett TITLE SUPERVISOR, DISTRICT II DATE JAN 24 1977

CONDITIONS OF APPROVAL, IF ANY:

XC: JLF, MEC, LMC, JWH, 3-NMOCC, 1-Hondo