

<u>DATE</u>	<u>DEPTH</u>	<u>OPERATIONS</u>
9-25	12,746'	Day 117 - TD 12,746' - Rig Released - (9-5/8" @ 9860') - N.D. BOP's - Clean pits & P.U. company equipment. Released rig @ 6:00 P.M. 9-23-80.
9-26	12,746'	Day 118 - TD 12,746' - Rig Released - (9-5/8" @ 9860') - W.O.C.U.
9-27 to 9-29	12,746'	Days 119-121 - TD 12,746' - Rig Released - (9-5/8" @ 9860') W.O. Completion Unit - will drop from report until completion begins.
9-30	12,746'	Day 122 - TD 12,746' - Rig Released - (9-5/8" @ 9860')
- WILL DROP FROM REPORT UNTIL COMPLETION BEGINS -		
10-8	12,746'	Day 130 - TD 12,746' - Repairing Rig - (9-5/8" @ 9860') - M.I.R.U. Crawford Well Service Rig - Steam clean & repair rig.
10-9	12,746'	Day 131 - TD 12,746' - Repairing Rig - (9-5/8" @ 9860') - Repairing Pulling unit.
10-10	12,746'	Day 132 - TD 12,746' - R.U. Pulling Unit - (9-5/8" @ 8960') - Repairing P.U.
10-11	12,746'	Day 133 - TD 12,746' - W.O. Work String - (9-5/8" @ 8960') Finish repairing pulling unit - R.U. - N.U. 10" - 5000# BOP - P.U. - RIH 6½" bit 6 - 4¼" DC's. SDFN.
10-12	12,746'	Day 134 - TD 12,746' - S.I. - P.U. & RIH w/ 2-7/8" tbg to 10,895'.
10-13	12,746'	Day 135 - TD 12,746' - P.U. 2-7/8" Tbg - S.D. for Sunday.
10-14	12,746'	Day 136 - TD 12,746' - POOH - (9-5/8" @ 8960') - RIH & tag liner top @ 11,772' w/ no cmt on top. Start out of hole. Repair drum clutch. POOH - SDFN.
10-15	12,746'	Day 137 - TD 12,746' - Drlg Out Cmt - (9-5/8" @ 9860') - POOH - P.U. 3½" bit - RIH to 11,840' - Displace hole w/ 9.1#/gal. brine. Circ out some gas. Tag top of cmt in 4½" liner @ 11,840', 68' dn from top of liner.
10-16	12,676'	Day 138 - PBDT 12,676' - Completing Well - (9-5/8" @ 9860') - Drill cmt 11,840-11,971' - Circ & wash to 12,676' - Circ hole clean - POOH - SDFN.
10-17	11,754'	Day 139 - PBDT 11,754' - RIH w/ Sinker Bars - (9-5/8" @ 9860') - POOH & L.D. 2-3/8" tbg. R.U. CRC - Run cmt bond log - Gamma ray from 12,748-9500'. Run gauge ring & junk basket. Set Otis Model W.B. pkr w/ expendible plug @ 11,754'. Dump 1 sk of sd & 5 sks of cmt on pkr. SDFN.
10-18	11,753'	Day 140 - PBDT 11,753' - Test Tbg - (9-5/8" @ 9860') - RIH w/ sinker bars - Tag cmt @ 11,743' - RIH set Otis GP pkr @ 11,530'. L.D. DC's - Test tbg in hole to 10,000#.
10-19	11,753'	Day 141 - PBDT 11,753' - S.I. for Sunday - Finish Testing tbg into hole w/ 10,000 psi. Space out - Displace hole w/ 3% KCL w/ 495 gals of Cortron RDF 134. SDFN.
10-20	11,743'	Day 142 - PBDT 11,743' - N.D. BOP - S.I. for Sunday.