DEPARTMENT OF THE INTERIOR BUREAU OF LAND MANAGEMENT SUNDRY NOTICES AND REPORTS ON WELLS Do not use this form for proposals to drill, or to re-enter an abandoned well. Use Form 3160-3 (APD) for such proposals. SUBMIT IN TRIPLICATE 1 TYPE OF WELL Oil Well Gas Well X Other:	OTO FARAPROVED OMB No. 1004-0135 Expires: March 31, 2007 5. LEASE SERIAL NO. MDA 701-98-0013, Track 2 6. IF INDIAN, ALLOTTEE OR TRIBE NAME Jicarilla Apache Nation 7. IF UNIT OR CA, AGREEMENT DESIGNATION 8. WELL NAME AND NO. Jicarilla 28-02-09 21
2. NAME OF OPERATOR	9. API WELL NO.
Black Hills Gas Resources, Inc.	Pending 3003929318
3. ADDRESS AND TELEPHONE NO. CONTACT: Chuck Maybee 9400 9400 9400 9400 9400 9400 9400 94	10. FIELD AND POOL, OR EXPLORATORY AREA East Blanco Pictured Cliffs
4. LOCATION OF WELL (Footage, T, R, M, or Survey Description) 1,980' FNL 660' FWL Sec. 9 T 28N R 2W	11. COUNTY OR PARISH, STATE Rio Arriba New Mexico
12. CHECK APPROPRIATE BOX(s) TO INDICATE NATURE OF NOTICE, REP	ORT, OR OTHER DATA
TYPE OF SUBMISSION TY	PE OF ACTION
X Notice of Intent	Production (start/resume) Water Shut-Off Reclamation Well Integrity
Subsequent Report Casing Repair New Construction	Recomplete X Other
Final Abandonment Notice X Change Plans Plug and Abandon	Temorarily Abandon Water Disposal
13. Describe Proposed or completed Operation (clearly state all pertinent details, including estimat approximate duration thereof. If the proposal is to deepen directionally or recomplete horizonta vertical depths of all pertinent markers and zones. Attach the Bond under which the work will b BLM/BIA. Required subsequent reports shall be filed within 30 days following completion of the involved completion or recompletion in a new interval, a form 3160-4 shall be filed once testing has bee only after all requirements, including reclamation, have been completed, and the operator has Black Hills Gas Resources, Inc. proposes to amend the Drilling Plan as to Drill to drill horizontally to a bottomhole location at 1,980' FNL 660' FE see the attached Drilling Plan and horizontal drilling information. Contact are any questions regarding this proposal.	lly, give subsurface locations and measured and true e performed or provide the Bond No. on file with the operations. If the operation results in a multiple n completed. Final Abandonment Notices shall be filed determined that the site is ready for final inspection.) approved under the Application for Permit EL (SE/4 NE/4) Sec. 9 T28N R2W. Please
14. I hereby certify that the foregoing is true and correct	
Signature	Agent for Black Hills Gas Resources, Inc.
Tarky & Schnebuk Date: January	
Approved by THIS SPACE FOR FEDERAL OR STATE	OFFICE USE.
Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.	3 464-3

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, makes it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious, or fraudulent statements or representations as to any ma

HOLD C104, FOR C -/ 2 Whon 2 mbw/ key 6 hourn

Black Hills Gas Resources, Inc. Jicarilla 28-02-09 21 API # Assignment pending

Surface: 1,980' FNL 660' FWL (SW/4 NW/4)

End of Horizontal Hole: 1,980' FNL 660' FEL (SE/4 NE/4)

Sec. 9 T28N R2W

Rio Arriba County, New Mexico Lease: MDA 701-98-0013 Tract 2

CONFIDENTIAL DRILLING PROGRAM (Per Rule 320)

This Sundry Notice is submitted per CFR 3162.3-2. The well pad and reserve pit will be per the Approval to Drill.

This is an amendment to the original drilling Program for horizontal entry into and a deepening horizontally of the recently approved well Jicarilla 28-02-09 21 into the Pictured Cliffs Formation. See also the attached Horizontal Drilling Plan.

Vertical well will be drilled into the Pictured Cliffs per the approved APD. The well will be logged and a cement plug set to 3,500'. The plug will be dressed down to the KOP and the well will be drilled horizontally to the target depth in the Pictured Cliffs. Casing will be set and cemented and the lateral will be continued using 4 3/4" bit and completed open hole.

Please contact Chuck Maybee at BHGR, 720.210.1300 if there are any questions regarding this program.

BHGR RESPECTFULLY REQUESTS THAT ALL INFORMATION REGARDING THIS WELL BE KEPT CONFIDENTIAL.

SURFACE FORMATION – San Jose

Surface water protection plan: Surface casing to be cemented to surface.

GROUND ELEVATION - 7,343' GL

ESTIMATED FORMATION TOPS (Water, oil, gas and/or other mineral-bearing formations).

All Depths are True Vertical Depth (TVD)

San Jose	Surface	Sandstone, shales and siltstones
Nacimiento	1,977'	Sandstone, shales and siltstones
Ojo Alamo	3,185'	Sandstone, shales and siltstones
Fruitland	3,611'	Sandstone, shales and siltstones
Pictured Cliffs	3,700'	Sandstone, shales and siltstones
Lewis	3,808	Sandstone, shales and siltstones

TOTAL DEPTH 3,800' TVD (end of horizontal hole)

3,960' (anticipated horizontal section)

7,760.00' MD

Estimated depths of anticipated fresh water, oil, or gas:

Tertiary

Pictured Cliffs 3,700' Gas

HORIZONTAL DRILLING PROGRAM

- A) A 2,000-psi WP double-gated BOP will be in place with blind rams on bottom and pipe rams on top controlled by an accumulator placed within easy access to drill and other crew members.
- B) No annular preventor with a 2,000-psi WP will be placed above BOP stack.
- C) Retrievable whipstock to be set at $\pm 3,570$ °.

Vertical well will be drilled into the Pictured Cliffs per the approved APD. The well will be logged and a cement plug set to 3,500' The plug will be dressed down to the KOP and the well will be drilled horizontally to the target depth in the Pictured Cliffs. Casing will be set and cemented and the lateral will be continued using 4 3/4" bit and completed open hole.

$C\Delta$	SIN	G	PR	റ ദ്വ	RAM
-			1 1/		/ / IVI

True Vertical Depth	Hole Diameter	Casing Diameter	Casing Weight and Grade	Cement		
0' -250'	12-1/4"	8-5/8"	K-55 24# ST&C Approved *	To surface (175 sxs Class B)		
0'-4,500'	7-7/8"	5-1/2"	J-55 17# LT&C See attached **	To surface (630 sxs lite or "65:35 Poz and 270 sxs 50:50 poz)		
4,500° – 7,760° (MD)	4-3/4"	Open hole	None	None		

- Recently approved APD
- ** See attached horizontal drilling data page.

All fresh water and prospectively valuable minerals encountered during drilling, will be recorded by depth and protected.

PRESSURE CONTROL

BOPs and choke manifold will be installed and pressure tested before drilling out under surface casing (subsequent pressure test will be performed whenever pressure seals are broken), and then will be checked daily as to mechanical operating condition. BOP's will be pressure tested at least once every 30 days. Ram type preventors and related pressure control equipment will be pressure tested to 1,000 psi. Annular type preventor will be pressure tested to 50% of the rated working pressure, not to exceed 1,000 psi. All casing strings will be pressure tested to 0.22 psi/ft. or 1,000 psi, whichever is greater, not to exceed 70% of internal yield.

BOP to be either double gate rams or an annular preventor as per Onshore Order No. 2.

Statement on Accumulator System and Location of Hydraulic Controls

Manual and/or hydraulic controls will be in compliance with Onshore Order No. 2 for 2M systems.

A remote accumulator will be used. Pressures, capacities, location of remote hydraulic and manual controls will be identified at the time of the BLM supervised BOP test.

MUD PROGRAM

3,570' - 7,760' MD

Low solids non-dispersed

M.W. 8.5 - 9.2 ppg Vis - 28 - 50 sec W.L. 15cc or less

Sufficient mud materials to maintain mud properties, control lost circulation and to contain "kick" will be available at wellsite.

AUXILIARY EQUIPMENT

- A) A Kelly cock will be kept in the drill string at all times
- B) Inside BOP or stab-in valve (available on rig floor)
- C) Mud monitoring will be visually observed

LOGGING, CORING, TESTING PROGRAM

A) Logging: None

B) Coring: None

C) Testing: None anticipated.

ABNORMAL CONDITIONS

A) Pressures: No abnormal conditions are anticipated

Bottom hole pressure gradient – 0.31 psi/ft

B)

D)

Temperatures:

No abnormal conditions are anticipated

C)

None anticipated.

Estimated bottomhole pressure: 1,240 psi

ANTICIPATED START DATE

January 24, 2005

COMPLETION

The location pad will be of sufficient size to accommodate all completion activities and equipment. A string of 2-3/8" J-55 4.7#/ft tubing will be run for a flowing string. A Sundry Notice will be submitted with a revised completion program if warranted.

Black Hills Exploration & Production

Jicarilla 28-02-09 #21

Ground Elevati KB Elevation: Production Cas (Proposed) Plugback TD: Perfs: Sar Perfs: Nac Perfs: Ojo Perfs: Picf Completion:	Ground Elevation: 7343'	ation: [7356' (13' KB)	Production Casing: 5-1/2" 17# J-55 LT&C @ 3500' @ 0 deg	ed) [5-1/2" 17# J-55 BUTT @ 4500' @ 90 deg	KTD:	San Jose:	Nacimiento:	Ojo Alamo:	Pictured Cliffs:	ion: New well			
	NA	NA	3570'							1980 FNL & 660 FEL	06		
NA NA 3570' 1980 FNL & 660 F 90	Top of Coal:	ttom of Coal:	KOP: (Estimated)	At Well -	Top of PC Target:	ottom of PC Target:	Bottom of PC:	Top of Lewis:	At BHL -	Proposed BHL:	Azimuth	Top of PC Target:	ttom of PC Target:

Note: Vertical pilot well will be drilled into the Pictured Cliffs. The well will be logged and a cement plug set to 3300'. The plug will be dressed down to KOP and the will be be drilled horizontal to the target depth in the Pictured Cliffs. Casing will be set and cemented and the lateral will be continued using 4-3/4" bit and completed open hole.



