

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

65

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

Jicarilla Apache

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Jicarilla 22

9. WELL NO.

3

10. FIELD AND POOL OR WILDCAT

Undesignated Gallup

Undesignated Dakota

11. SEC., T., R., M., OR BLE. AND SURVEY OR AREA

Sec. 22, T25N, R4W

12. COUNTY OR PARISH

Rio Arriba

13. STATE

New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS
(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Continental Oil Company

3. ADDRESS OF OPERATOR

152 North Durbin - Casper, Wyoming 82601

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.)
At surface

890' FNL, 890' FWL (Unit Letter D)

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

7004' Gr., 7018 RB.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

(Other) ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

ABANDON* ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐

FRACTURE TREATMENT ☐

SHOOTING OR ACIDIZING ☐

(Other) Casing Run ☐

REPAIRING WELL ☐

ALTERING CASING ☐

ABANDONMENT* ☐

X

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

Commenced drilling 6-5-69. 8 5/8" O.D., 24# casing set at 277' RB and cemented with 175 sacks Class "C", 2% CaCl₂. Plug down 10 PM, 6-5-69. WOC tested to 1000 PSI - okay. Drilled to total depth 7975'. 5 1/2" O.D., 15.5# & 17# casing set at 7975' and cemented first stage with 350 sacks 50-50 Pozmix "A", 2% gel, 6 1/2# per sack Gilsonite, 1/2 of 1% D-30. Second stage cemented with 120 sacks "Lite weight" with 1/2 of 1% D-30 followed by 300 sacks 50-50 Pozmix as above. Stage collar at 5827' RB. Both stages preceded with 500 gallons mud sweep. Plug down 9:10 A.M. 6-21-69. Released rig 11:30 A.M. 6-21-69.

HWP-sah

USGS-Durango(5)-file



18. I hereby certify that the foregoing is true and correct

SIGNED

Original Signed By:
J. A. UBBEN

TITLE Admin. Section Chief

DATE 7-1-69

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE



JUL 3 1969

*See Instructions on Reverse Side

U. S. GEOLOGICAL SURVEY
DURANGO, COLO.