

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 1004-0135
Expires August 31, 1985

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL ☐ GAS ☐ X OTHER ☒

2. NAME OF OPERATOR

El Paso Natural Gas Company

3. ADDRESS OF OPERATOR

Post Office Box 4289, Farmington, NM 87499

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

1050'N, 300'E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6652'GL

5. LEASE DESIGNATION AND SERIAL NO.

SF-078885

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

Canyon Largo Unit

8. FARM OR LEASE NAME

Canyon Largo Unit

9. WELL NO.

237

10. FIELD AND POOL, OR WILDCAT

Blanco Mesa Verde

11. SEC., T., R., M., OR BLM. AND
SURVEY OR AREA

Sec. 1, T-25-N, R-6
N.M.P.M.

12. COUNTY OR PARISH 13. STATE

Rio Arriba NM

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

PILL OR ALTER CASING ☐

FRACURE TREAT ☐

MULTIPLE COMPLETE ☐

SHOOT OR ACIDIZE ☐

ABANDON* ☐

REPAIR WELL ☐

CHANGE PLANS ☐

(Other) ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐

FRACURE TREATMENT ☐

SHOOTING OR ACIDIZING ☐

(Other) ☐

REPAIRING WELL ☐

ALTERING CASING ☐

ABANDONMENT* ☐

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-
nent to this work.)

It is intended to repair the casing in this well as follows:

MOL&RU. Pull tubing and packer. Set a drillable bridge plug at + 5000'. Isolate casing leak and squeeze cement with sufficient amount of cement. WOC 18 hours. Clean out and pressure test casing. Resqueeze if necessary. Drill bridge plug at + 5000' and clean out to PBTD. Land tubing near bottom perforations with packer set at +5000'. Return well to production.

This work is expected to be completed by November 1, 1989.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Regulatory Affairs (RS)

DATE

8-1-89

(This space for Federal or State office use)

APPROVED BY

TITLE

CONDITIONS OF APPROVAL, IF ANY:

APPROVED

AUG 8 1989

AREA MANAGER

*See Instructions on Reverse Side