



## **SUNDRY NOTICE SPECIAL STIPULATIONS**

1. Approval is granted for the operator to test the 8 5/8 inch surface casing to 1000 psi; using the rig pumps.
2. Approval is also granted to test the BOP system per the requirements of a 2M BOP system as required in the COA.

**Engineering can be contacted @ 505-706-2779 for any variances that might be necessary.**

**F Wright 1/25/07**