

AP - 59

Plugging  
STAGE 2  
REPORT

Date

12-10-10

# R. T. HICKS CONSULTANTS, LTD.

901 Rio Grande Blvd NW ▲ Suite F-142 ▲ Albuquerque, NM 87104 ▲ 505.266.5004 ▲ Fax: 505.266-0745

RECEIVED UCD

2010 DEC 13 P 1:04

December 10, 2010

**Edward Hansen**

NMOCD

1220 South St. Francis Drive

Santa Fe, New Mexico 87505

**Via E-mail**

RE: NMOCD Case #: AP-59  
F-35 SWD & G-35 SWD, T17S, R35E  
Final Plugging Report, F-35 MW-2 and G-35 MW-2

Mr. Hansen,

This letter is our final plugging report for 2 monitoring wells at the F-35 and G-35 sites outside of Buckeye, NM. Per your October 14<sup>th</sup>, 2010 email approving proposed corrective actions for the above referenced sites' Abatement Plan, MWs-2 at both sites were plugged and abandoned on October 20<sup>th</sup>, 2010. The attached photos and driller's reports confirm that these wells were plugged with a cement grout of 1-3% bentonite/concrete slurry and a 3 foot cap of cement per NMOCD requirements. Plate 1 notes the location of the site and the two wells that have been plugged and abandoned.

ROC is the service provider (agent) for the Vacuum Salt Water Disposal System and has no ownership of any portion of pipeline, well or facility. The Vacuum SWD System is owned by a consortium of oil producers, System Parties, who provide all operating capital on a percentage ownership/usage basis.

Thank you.

Sincerely,

R.T. Hicks Consultants, Ltd.



Katie Lee  
Project Scientist

Copy: Rice Operating Company

Vacuum F-35 and G-35 (AP-59)  
Plug and abandon MW-2 at each site



Pulling MW-2



Filling the monitor well with 1-3% bentonite/concrete slurry



MW-2 at Vacuum F-35 plugged



MW-2 at Vacuum G-35 plugged

7414 85<sup>th</sup> Street, Lubbock, Texas 79424-4951

P.O. Box 96, Wolfforth, Texas 79382-0096

*Drilling & Pump Professionals*

Ph: (806) 866-4026

Fax: (806) 866-4044

[hcidrill.com](http://hcidrill.com)

### Plugging Report

Client	Rice Operating
Contractor	Harrison & Cooper
Date Completed	10/20/2010
Site	Vacuum F-35
Well ID	MW-2
Casing Diameter	2"
Well Depth	55'
Casing Material	PVC
Plugging Material	Portland/Bentonite Slurry
Slurry Interval	3'-55'
Cement Interval	0'-3'

Copies: File

Email (Lara Weinheimer; Katie Jones)

Regulated by: Texas Dept. of Licensing & Regulation, Water Well Division, P.O. Box 12157, Austin, TX 78711, (800) 803-9202

7414 85<sup>th</sup> Street, Lubbock, Texas 79424-4951

P.O. Box 96, Wolfforth, Texas 79382-0096

*Drilling & Pump Professionals*

Ph: (806) 866-4026

Fax: (806) 866-4044

[hcidrill.com](http://hcidrill.com)


### Plugging Report

Client	Rice Operating
Contractor	Harrison & Cooper
Date Completed	10/20/2010
Site	Vacuum G-35
Well ID	MW-2
Casing Diameter	2"
Well Depth	65'
Casing Material	PVC
Plugging Material	Portland/Bentonite Slurry
Slurry Interval	3'-65'
Cement Interval	0'-3'

Copies: File

Email (Lara Weinheimer; Katie Jones)

Regulated by: Texas Dept. of Licensing & Regulation, Water Well Division, P.O. Box 12157, Austin, TX 78711, (800) 803-9202



**Explanation**

- Vacuum SWD System site
- ✕ ROC monitoring well



R.T. Hicks Consultants, Ltd  
 901 Rio Grande Blvd NW Suite F-142  
 Albuquerque, NM 87104  
 Ph: 505.266.5004

F-35 SWD and G-35 SWD Vicinity Map	Plate 1
Rice Operating Company: F-35 and G-35 Final Plugging Report: MW-2 at Both Sites	
Dec 2010	