1R - 428-10

REPORTS

DATE:

DEC 24, 2002

1R-428-10

FINAL

REPORT

RICE OPERATING COMPANY JUNCTION BOX FINAL REPORT

BOX LOCATION									
SWD SYSTEM	JUNCTION	UNIT	SECTION	TOWNSHIP	RANGE	COUNT		OX DIMENSION	
Hobbs	E-5-1	E	5	19 S	38 E	Lea	no bo		Depth XXX
LAND TYPE:	BLM	STATE	FEE LA	NDOWNER	Curtis M	lachine Sh	ор ОТІ	HER	
Depth to Grou	ndwater	<50	feet	NMOCD	SITE ASSE	SSMEN	T RANKIN	G SCORE:_	20
Date Started	11/14	/2002	Date Co	mpleted	12/20/2002	oc	O Witness		No
Soil Excavated	0	cubic ya	rds Ex	cavation Le	ngth <u>n/a</u>	Wi	tth <u>n/a</u>	Depth	n/afeet
Soil Disposed	0	cubic ya	rds Of	fsite Facility	n	/a	Loca	tion	n/a
FINAL ANALYTICAL RESULTS: Sample Date 11/26/2002 Sample Depth 5'									
Procure 5-point composite sample of bottom and 4-point composite sample of sidewalls. TPH, BTEX and Chloride laboratory test results completed by using an approved lab and testing procedures pursuant to NMOCD guidelines.									
Sample Location	Benzene mg/kg		uene E	thyl Benzene mg/kg	Total Xylen mg/kg		GRO mg/kg	DRO mg/kg	Chlorides mg/kg
SIDEWALLS	<0.005		.005	<0.005	<0.015		<10.0	<10.0	128
BOTTOM	<0.005		005	<0.005	0.021		<10.0	<10.0	64
REMEDIATED	n/a	n	/a	n/a	n/a		n/a	n/a	n/a
General Description					did not		СНІ	LORIDE FIEL	D TESTS
exhibit any visible sign	s of impact. Fie	eld tests of bot	tom and wall	composite sam	ples found		LOCATIO	N DEPT	H ppm
impact below NMOCD	guidelines. Th	ne box lumber	was removed	and the hole			Bottom Co	mp. 5'	129
was backfilled with clean soil and contoured to the surrounding landscape.							Wall Com	p. 4'	161
			<u> </u>						
			<u></u>						
							· · · · · · · · · · · · · · · · · · ·		
I HEREBY CERTIFY THAT THE INFORMATION ABOVE IS TRUE AND COMPLETE TO THE BEST OF MY KNOWLEDGE AND BELIEF.									
DATE	Decemb	per 26, 2002		PRI	NTED NAME			D.E. Anderson	
SIGNATURE	XL	Midlin	m_		TITLE		Projects	Leader - Environ	mental





PHONE (505) 393-2326 • 101 E. MARLAND • HOBBS, NM 88240

ANALYTICAL RESULTS FOR RICE OPERATING CO. ATTN: JOE GATTS 122 W. TAYLOR HOBBS, NM 88240

FAX TO:

Receiving Date: 12/04/02 Reporting Date: 12/09/02

Project Number: NOT GIVEN

Project Name: E-5-1

Project Location: NOT GIVEN

Sampling Date: NOT GIVEN

Sample Type: SOIL

Sample Condition: COOL & INTACT

Sample Received By: BC Analyzed By: BC/AH

ANALYSIS DATE		12/06/02	12/06/02	12/05/02
H7283-1	WALL COMPOSITE	<10.0	<10.0	128
H7283-2	BOTTOM COMPOSITE	<10.0	<10.0	64
Quality Con	trol	750	813	980
True Value QC		800	800	1000
% Recovery	1	93.7	102	98.0
Relative Pe	rcent Difference	6.3	3.8	3.0

METHODS: TPH GRO & DRO: EPA SW-846 8015 M; Cl⁻: Std. Methods 4500-Cl⁻B *Analyses performed on 1:4 w:v aqueous extracts.

Swylly A Cash, Chemist

| | 4 | 1 | (Date



PHONE (505) 393-2326 • 101 E. MARLAND • HOBBS. NM 88240

ANALYTICAL RESULTS FOR RICE OPERATING CO. ATTN: JOE GATTS 122 W. TAYLOR HOBBS, NM 88240 FAX TO:

Receiving Date: 12/04/02 Reporting Date: 12/09/02

Project Number: NOT GIVEN

Project Name: E-5-1

Project Location: NOT GIVEN

Sampling Date: NOT GIVEN

Sample Type: SOIL

Sample Condition: COOL & INTACT

Sample Received By: BC

Analyzed By: BC

LAB NO.	SAMPLE ID	BENZENE (mg/Kg)	TOLUENE (mg/Kg)	ETHYL BENZENE (mg/Kg)	TOTAL XYLENES (mg/Kg)
ANALYSIS DATE		12/06/02	12/06/02	12/06/02	12/06/02
H7283-1	WALL COMPOSITE	<0.005	<0.005	< 0.005	<0.015
H7283-2	BOTTOM COMPOSITE	<0.005	<0.005	<0.005	0.021
Quality Co	ntrol	0.095	0.091	0.091	0.264
True Value	QC	0.100	0.100	0.100	0.300
% Recover	У	94.6	91.2	90.6	88.2
Relative P	ercent Difference	0.8	0.4	4.1	4.1

METHOD: EPA SW-846 8260

Date