NM OIL	CONSERVATION
--------	--------------

ARTESIA DISTRICT

District 1 1625 N. French Dr., Hobbs, NM 88240 Phone: (575) 393-6161 Fax: (575) 393-0720 District II 811 S. First St., Artesia, NM 88210 Phone: (575) 748-1283 Fax: (575) 748-9720 District III 1000 Rio Brazos Road, Aztec, NM 87410 Phone: (505) 334-6178 Fax: (505) 334-6170 District IV 1220 S. St. Francis Dr., Santa Fe, NM 87505 Phone: (505) 476-3460 Fax: (505) 476-3462

State of New Mexico Energy, Minerals & Natural Resources Department OIL CONSERVATION DIVISION 1220 South St. Francis Dr. Santa Fe, NM 87505

Form C-102 Submit one copy to appropriate **District Office** RECEIVED


. . . . . . . . . .

AMENDED REPORT

				1			1			
2 /	· · · · · ·		<sup>2</sup> Pool Code		<sup>3</sup> Pool Name					
30-01	053		98220		Purple Sage; Wolfcamp					
<sup>4</sup> Property C			<sup>5</sup> Property Name					<sup>6</sup> Well Number		
32/37			PLU 15 TWIN WELLS RANCH					102H		
<sup>7</sup> OGRID No. <sup>8</sup> Operator Name							<sup>9</sup> Elevation			
260737	260737 BOPCO, L.I						3530'			
					<sup>10</sup> Surface I	ocation				
UL or lot no.	Section	Township Range Lot Idn		Feet from the	North/South line Feet from the		East/West line	County		
м	15	24 S	31 E		360	SOUTH	1,130	WEST	EDDY	
<u></u>		• • • •	"Bot	tom Hole	e Location If	Different From	n Surface			
UL or lot no.	Section	Township	Range	Lot Idn	Feet from the	North/South line	Feet from the	East/West line	County	
Е	34	24 S	31 E		2,440	NORTH	990	WEST	EDDY	
12 Dedicated Acres	i <sup>13</sup> Joint o	r Infill 🔤 🖁 🕯 C	Consolidation (	Code 15 Ord	ler No.					
800					msp - Pe	nana				

WELL LOCATION AND ACREAGE DEDICATION PLAT

No allowable will be assigned to this completion until all interests have been consolidated or a non-standard unit has been approved by the division.



Rup 6-29-18



## U.S. Department of the Interior BUREAU OF LAND MANAGEMENT

Drilling Plan Data Report

05/31/2018

APD ID: 10400024425

Submission Date: 11/13/2017

Operator Name: BOPCO LP

Well Name: POKER LAKE UNIT 15 TWR

Well Type: CONVENTIONAL GAS WELL

Well Number: 102H

righighen dala nicels the most ricent changes

Show Final Text

Well Work Type: Drill

## Section 1 - Geologic Formations

Formation ID	Formation Name	Elevation	True Vertical Depth	Measured Depth	Lithologies	Mineral Resources	Producing Formation
1	PERMIAN	3531	0	0	OTHER : Quaternary	NONE	No
2	RUSTLER	2836	695	695	SILTSTONE	USEABLE WATER	No
3	TOP SALT	2478	1053	1053	SALT	OTHER : Produced Water	No
4	BASE OF SALT	-708	4239	4239	SALT	OTHER : Produced Water	No
5	DELAWARE	-904	4435	4435	SANDSTONE	NATURAL GAS,OIL,OTHER : Produced Water	No
6	BONE SPRINGS	-4730	8261	8261	SANDSTONE	NATURAL GAS,OIL,OTHER : Produced Water	No
7	BONE SPRING 1ST	-5846	9377	9377	SANDSTONE	NATURAL GAS,OIL,OTHER : Produced Water	No
8	BONE SPRING 2ND	-6516	10047	10047	SANDSTONE	NATURAL GAS,OIL,OTHER : Produced Water	No
9	BONE SPRING 3RD	-7687	11218	11218	SANDSTONE	NATURAL GAS,OIL,OTHER : Produced Water	No
10	WOLFCAMP	-8123	11654	11654	SHALE	NATURAL GAS,OIL,OTHER : Produced Water	Yes

Section 2 - Blowout Prevention

Pressure Rating (PSI): 5M

Rating Depth: 11774

**Equipment:** The blow out preventer equipment (BOP) for this well consists of a 13-5/8" minimum 5M Hydril and a 13-5/8" minimum 5M Double Ram BOP. MASP should not exceed 3716 psi. **Requesting Variance?** YES

**Variance request:** A variance is requested to allow use of a flex hose as the choke line from the BOP to the Choke Manifold. If this hose is used, a copy of the manufacturer's certification and pressure test chart will be kept on the rig. Attached is an example of a certification and pressure test chart. The manufacturer does not require anchors.

**Testing Procedure:** All BOP testing will be done by an independent service company. Annular pressure tests will be limited to 50% of the working pressure. When nippling up on the 13-5/8" 5M bradenhead and flange, the BOP test will be limited to 5000 psi. When nippling up on the 9-5/8", the BOP will be tested to a minimum of 5000 psi. All BOP tests will include a low pressure test as per BLM regulations. The 5M BOP diagrams are attached. Blind rams will be functioned tested each trip, pipe rams will be functioned tested each day.