

Submit 3 Copies  
to Appropriate  
District Office

DISTRICT I  
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II  
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III  
1000 Rio Brazos Rd., Aztec, NM 87410

State of New Mexico  
Engr., Minerals and Natural Resources Department

# OIL CONSERVATION DIVISION

P.O. Box 2088  
Santa Fe, New Mexico 87504-2088

WELL API NO.

30-005-63122

5. Indicate Type of Lease

STATE ☒

FEE ☐

6. State Oil & Gas Lease No.

VA-0582

7. Lease Name or Unit Agreement Name

Ziggy ARC State

8. Well No.

1

9. Pool name or Wildcat

Chisum San Andres

SUNDRY NOTICES AND REPORTS ON WELLS  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A  
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"  
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:

OIL  
WELL ☒

GAS  
WELL ☐

OTHER ☐

2. Name of Operator

YATES PETROLEUM CORPORATION

3. Address of Operator

105 South 4th St., Artesia, NM 88210

4. Well Location

Unit Letter B : 990 Feet From The

North

Line and 2310 Feet From The

East

Line

Section 12

Township 11S

Range 27E

NMPM

Chaves

County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)

3744' GR

11.

## Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

TEMPORARILY ABANDON ☐

PULL OR ALTER CASING ☐

OTHER: ☐

PLUG AND ABANDON ☐

CHANGE PLANS ☐

REMEDIAL WORK ☐

COMMENCE DRILLING OPNS. ☐

CASING TEST AND CEMENT JOB ☐

OTHER: Production casing & cement ☒

ALTERING CASING ☐

PLUG AND ABANDONMENT ☐

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TD 2750'. Reached TD at 5:15 PM 4-9-97. Ran 67 joints of 5-1/2" 15.5# casing as follows  
6 joints of 5-1/2" 15.5# J-55 sandblasted (192.00'); 11 joints of 5-1/2" 15.5# J-55  
varnished (450.45'); 4 joints of 5-1/2" 15.5# J-55 sandblasted (468.88'); 24 joints of  
5-1/2" 15.5# J-55 varnished (1008.24'); 3 joints of 5-1/2" 15.5# J-55 sandblasted  
(127.09') and 19 joints of 5-1/2" 15.5# J-55 varnished (806.05') (Total 2752.71') of  
casing set at 2750'. Regular guide shoe set at 2750'. Float collar set at 2744'.  
Bottom marker joint set at 2558'. Cemented with 525 sacks "C", .60% FL62, .20% CD32  
and .10% SM. (yield 1.33, weight 14.8). PD 4:40 PM 4-10-97. Bumped plug to 1450 psi  
for 5 minutes, OK. Circulated 10 sacks. WOC. Released rig at 6:30 PM 4-10-97. NOTE:  
Displaced hole with 2% KCL.

Waiting on completion unit.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

*Rusty Klein*

TITLE

Operations Technician

DATE April 11,

TELEPHONE NO. 505/74

TYPE OR PRINT NAME

Rusty Klein

(This space for State Use)

ORIGINAL SIGNED BY TIM W. GUM  
DISTRICT II SUPERVISOR

TITLE

DATE

APR 17 1997

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY: