

William N. Beach
Latham State
Sec. 25-T16S-R28E
Eddy County, New Mexico

RECEIVED

5/14/80: Moving in Cortez Drilling Company rig #258. JUN 16 1980

5/15/80: Moving in balance of drilling equipment. O. C. D.
ARTESIA, OFFICE

5/16/80: Rigging up.

5/17/80: Spudded well on May 16, 1980, 1:30 PM MST. Drilled to 15'.
Drilling ahead this AM. Will haul 7" casing later today.

5/18/80: Drilling at 55'. Encountered hole full of water at 55'.

5/19/80: Drilling at 130' in brown lime. Will be shut down for several hours
to repair sand reel clutch. Should be back to drilling by 1:00 PM.

5/20/80: Drlg. at 265' in poly and gyp.

5/21/80: TD 325' in salt. Prep to run 8-5/8" casing to TD and cement with 200 sx Class "C"
with 4 sx mud ahead of cement. Top of Salt-315'.
Ran 8-5/8" csg. to TD. Cemented with 200 sx Class "C" cement.

5/22/80: WOC. Prep to drill plug.

5/23/80: Drlg. at 460' in salt.

5/24/80: Drilling at 560' in salt. Had to replace 2 bolts on rig.

5/25/80: Drilling at 705' in anhydrite.

5/26/80: Drilling at 830' in anhydrite and shale.

5/27/80: Drilling at 883' in lime. SD at 8PM last night due to trouble with light
plant. Worked on rig 3 hours.

5/28/80: Drlg. at 995' in anhydrite.

5/29/80: Drlg. at 1100' in anhydrite.

5/30/80: Drlg. at 1239' in broken anhydrite.

5/31/80: 1340' in anhydrite, sand, and shale. Got water at 1349-64 in Queen.

6/01/80: 1440' in anhydrite and lime. Shut down. Prep to run pipe.

6/02/80: T.D. 1449'. Running 7" casing.
Ran pipe at 1449'. Mud with 7 sx mud and 100 lbs. cottonseed. Let set over-
night.

6/03/80: Started drilling at 1449'.

6/04/80: Drilling at 1495' in anhydrite. Bailed hole dry. Do have shutoff on 7".

6/05/80: Drilling at 1565' in broken anhydrite. Anticipate drilling sand in the
next 15 to 20 feet.

6/06/80: Drilling at 1642'. Encountered show of oil at 1539', increase in oil at
1605'. Will run casing tomorrow.

6/07/80: Ran 4½" csg. to 1660'-pulled 7" pipe. Cemented w/150sx Class "C"
plus 2% gel plus 5# salt/sx. Displaced hole w/4 sx gel in 50 bbl./
water prior to pumping cement. Plug down 4:15p.m.MDT. Plug held.
Float held. Released rig.

6/08/80: Waiting on pulling unit.