



P.O. Box 552
Midland, TX 79702-0552
Telephone 915/682-1626

INDIAN HILLS STATE COMM. 7

LOGGED WELL AS FOLLOWS: DLL/MSFL/GR/CAL/LSS 10,885' - 9350'.
LDT/CNL/GR/CAL 10,885'-9650'.
R.U. CASING CREW, RAN 30 JTS, 4 1/2", 11.6#, L-80, FL-45 LINER
TO 10,380' ECP @ 10,282'. RIH W/LINER SETTING TOOL ON 3 1/2" DP.
SET HANGER @ 9082', TOP OF PBR @ 9074'. CEMENTED LINER W/210 5X
"H" W/5 % CSE, 1% CF-14, 3% WL-1P @ 15.3 PP6, 1.28 YEILD.
DISPLACED W/ F.W. PLUG DOWN @ 10:30 HRS, 4/23/95. PRESSURED UP
TO 2100 PSI. SET ECP.
PULLED 2 STANDS DRILL PIPE & REVERSED CIRC'D TRACE OF CEMENT.
WOC 7 HRS. TIH TO TOP OF LINER, DID NOT TAG CEMENT.
TESTED LINER TOP TO 1500 PSI.
POOH, LAY DOWN D.P., N.D. BOP. INSTALLED CAPPING FLANGE,
RELEASED ROTARY TOOLS.

WJD/rdp/95091