

SUR: N-10-18s-33e, 660/S & 1980/W
BHL: C-10-18s-33e, 4566/S & 1792/W
API # 30-025-39599

End of Well Recap FOR

Devon Energy
Cockburn Fed #4
Lea Co, NM

Proposal No. 02291-433-21

Presented By:


Terry Morgan
Regional Manager

Aaron Pullin
Well Planner

Bureau of Land Management
RECEIVED


NOV 10 2010

Carlsbad Field Office
Carlsbad, N.M.



RECEIVED
NOV 23 2010
HOBSUCD

GREAT WHITE
DIRECTIONAL SERVICES, L.L.C.



GREAT WHITE

DIRECTIONAL SERVICES, L.L.C.

SUR: N-10-18s-33e, 660/S & 1980/W
BHL: C-10-18s-33e, 4566/S & 1792/W
API # 30-025-39599

Overlay Well & Survey Report



RECEIVED

NOV 23 2010
HOBBSOCD

Devon Energy

Lea County
Sec 10 - T18S - R33E
Cockburn Fed #4

Wellbore #1

Survey: MWD Survey

Standard Survey Report

30 August, 2010





Azimuths to Grid North

Total Correction: 7.39°

Magnetic Field
Strength: 49072.0snT
Dip Angle: 60.71°
Date: 2010/08/10
Model: IGRF200510

WELL DETAILS: Cockburn Fed #4

+N/-S	+E/-W	Northing	Easting	Latitude	Longitude
0.0	0.0	639685.67	750463.47	32° 45' 24.066 N	103° 39' 11.045 W
			SHL: 660' FSL / 1980' FWL		
			BHL: 660' FNL / 1980' FWL		

Project: Lea County
Site: Sec 10 - T18S - R33E
Well: Cockburn Fed #4
Wellbore: Wellbore #1
Design: Plan #4

DESIGN TARGET DETAILS



Name	TVD	+N/-S	+E/-W	Northing	Easting	Latitude	Longitude
Cockburn Fed #4 PBHL	9070.2	3960.0	0.0	643645.66	750463.47	32° 46' 3.249 N	103° 39' 10.747 W
- plan misses target center by 8.6usft at 12800.0usft MD (9070.2 TVD, 3952.5 N, -4.1 E)							

PLAN DETAILS

MD	Inc	Azi	TVD	+N/-S	+E/-W	Dleg	TFace	VSec	Target
11076.0	94.70	357.50	9216.0	2235.1	17.8	0.00	0.00	2235.0	
12800.0	95.00	1.04	9070.2	3952.5	-4.1	0.21	84.99	3952.5	

ANNOTATIONS

TVD	MD	Inc	Azi	+N/-S	+E/-W	VSec	Departure	Annotation
9216.0	11076.0	94.70	357.50	2235.1	17.8	2235.0	0.0	Tie In Last Survey
9070.2	12800.0	95.00	1.04	3952.5	-4.1	3952.5	1717.8	TD at 12800





Great White Directional Services

Survey Report



Company:	Devon Energy	Local Co-ordinate Reference:	Site Sec 10 - T18S - R33E
Project:	Lea County	TVD Reference:	WELL @ 0.0usft (Original Well Elev)
Site:	Sec 10 - T18S - R33E	MD Reference:	WELL @ 0.0usft (Original Well Elev)
Well:	Cockburn Fed #4	North Reference:	Grid
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Wellbore #1	Database:	EDM 5000.1 Single User Db

Project	Lea County		
Map System:	US State Plane 1983	System Datum:	Mean Sea Level
Geo Datum:	North American Datum 1983		
Map Zone:	New Mexico Eastern Zone		

Site	Sec 10 - T18S - R33E		
Site Position:		Northing:	639,685.67 usft
From:	Map	Easting:	750,463.46 usft
Position Uncertainty:	0.0 usft	Slot Radius:	13-3/16 "
		Latitude:	32° 45' 24.066 N
		Longitude:	103° 39' 11.045 W
		Grid Convergence:	0.37 °

Well	Cockburn Fed #4		
Well Position	+N/-S	0.0 usft	Northing: 639,685.67 usft
	+E/-W	0.0 usft	Easting: 750,463.46 usft
Position Uncertainty	0.0 usft	Wellhead Elevation:	usft
		Latitude:	32° 45' 24.066 N
		Longitude:	103° 39' 11.045 W
		Ground Level:	0.0 usft

Wellbore	Wellbore #1				
Magnetics	Model Name	Sample Date	Declination (°)	Dip Angle (°)	Field Strength (nT)
	IGRF200510	2010/08/10	7.76	60.71	49,072

Design	Wellbore #1				
Audit Notes:					
Version:	1.0	Phase:	ACTUAL	Tie On Depth:	0.0
Vertical Section:	Depth From (TVD) (usft)	+N/-S (usft)	+E/-W (usft)	Direction (°)	
	0.0	0.0	0.0	358.80	

Survey Program	Date	2010/08/30			
From (usft)	To (usft)	Survey (Wellbore)	Tool Name	Description	
100.0	8,577.0	Gyro Survey (Wellbore #1)			
8,597.0	12,773.0	MWD Survey (Wellbore #1)			

Survey										
Measured Depth (usft)	Inclination (°)	Azimuth (°)	Vertical Depth (usft)	+N/-S (usft)	+E/-W (usft)	Vertical Section (usft)	Dogleg Rate (°/100ft)	Build Rate (°/100ft)	Turn Rate (°/100ft)	
8,577.0	2.21	50.21	8,574.6	113.5	59.1	112.2	0.00	0.00	0.00	
8,597.0	2.50	54.90	8,594.5	114.0	59.8	112.7	1.74	1.45	23.45	
First MWD Survey										
8,629.0	4.90	18.90	8,626.5	115.7	60.8	114.4	10.09	7.50	-112.50	
8,660.0	7.00	8.60	8,657.3	118.8	61.5	117.5	7.57	6.77	-33.23	
8,692.0	8.80	6.20	8,689.0	123.1	62.0	121.8	5.72	5.63	-7.50	
8,724.0	11.10	4.00	8,720.5	128.6	62.5	127.3	7.28	7.19	-6.88	
8,755.0	13.70	3.10	8,750.8	135.3	62.9	133.9	8.41	8.39	-2.90	
8,787.0	16.80	3.30	8,781.7	143.7	63.4	142.3	9.69	9.69	0.63	
8,819.0	19.80	2.60	8,812.0	153.7	63.9	152.4	9.40	9.38	-2.19	



Great White Directional Services
Survey Report



Company:	Devon Energy	Local Co-ordinate Reference:	Site Sec 10 - T18S - R33E
Project:	Lea County	TVD Reference:	WELL @ 0.0usft (Original Well Elev)
Site:	Sec 10 - T18S - R33E	MD Reference:	WELL @ 0.0usft (Original Well Elev)
Well:	Cockburn Fed #4	North Reference:	Grid
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Wellbore #1	Database:	EDM 5000.1 Single User Db

Survey									
Measured Depth (usft)	Inclination (°)	Azimuth (°)	Vertical Depth (usft)	+N/-S (usft)	+E/-W (usft)	Vertical Section (usft)	Dogleg Rate (°/100ft)	Build Rate (°/100ft)	Turn Rate (°/100ft)
8,851.0	22.70	2.40	8,841.9	165.3	64.4	163.9	9.07	9.06	-0.63
8,882.0	26.00	1.90	8,870.1	178.1	64.9	176.7	10.67	10.65	-1.61
8,914.0	29.00	1.70	8,898.5	192.9	65.4	191.4	9.38	9.38	-0.63
8,946.0	31.80	1.20	8,926.1	209.0	65.8	207.6	8.79	8.75	-1.56
8,977.0	34.90	0.20	8,952.0	226.1	66.0	224.6	10.16	10.00	-3.23
9,009.0	37.80	359.00	8,977.7	245.0	65.8	243.6	9.33	9.06	-3.75
9,041.0	40.70	358.40	9,002.5	265.3	65.4	263.9	9.14	9.06	-1.88
9,072.0	43.70	358.10	9,025.5	286.1	64.7	284.7	9.70	9.68	-0.97
9,104.0	46.60	358.30	9,048.1	308.8	64.0	307.4	9.07	9.06	0.63
9,136.0	48.20	357.30	9,069.7	332.3	63.1	330.9	5.50	5.00	-3.13
9,168.0	50.80	359.30	9,090.5	356.6	62.4	355.2	9.41	8.13	6.25
9,199.0	54.50	358.30	9,109.3	381.3	61.9	379.9	12.21	11.94	-3.23
9,232.0	58.90	357.90	9,127.4	408.8	61.0	407.4	13.37	13.33	-1.21
9,262.0	63.20	358.60	9,141.9	435.0	60.2	433.7	14.48	14.33	2.33
9,295.0	66.10	359.00	9,156.1	464.9	59.5	463.5	8.86	8.79	1.21
9,327.0	68.30	358.60	9,168.5	494.3	58.9	493.0	6.97	6.88	-1.25
9,358.0	71.50	0.10	9,179.1	523.5	58.6	522.1	11.28	10.32	4.84
9,390.0	74.90	0.40	9,188.4	554.1	58.7	552.7	10.66	10.63	0.94
9,422.0	77.00	0.20	9,196.1	585.1	58.9	583.8	6.59	6.56	-0.63
9,454.0	79.30	0.50	9,202.7	616.4	59.1	615.1	7.25	7.19	0.94
9,485.0	81.80	0.40	9,207.8	647.0	59.3	645.6	8.07	8.06	-0.32
9,517.0	84.70	0.30	9,211.5	678.8	59.5	677.4	9.07	9.06	-0.31
9,549.0	86.30	0.40	9,214.1	710.7	59.7	709.3	5.01	5.00	0.31
9,580.0	86.80	0.40	9,215.9	741.6	59.9	740.2	1.61	1.61	0.00
9,612.0	86.90	0.70	9,217.7	773.6	60.2	772.1	0.99	0.31	0.94
9,644.0	87.00	359.90	9,219.4	805.5	60.4	804.1	2.52	0.31	-2.50
9,675.0	86.80	0.10	9,221.1	836.5	60.4	835.0	0.91	-0.65	0.65
9,707.0	86.60	0.00	9,222.9	868.4	60.4	867.0	0.70	-0.63	-0.31
9,739.0	86.50	359.70	9,224.8	900.4	60.3	898.9	0.99	-0.31	-0.94
9,770.0	86.60	359.40	9,226.7	931.3	60.1	929.9	1.02	0.32	-0.97
9,802.0	86.90	359.40	9,228.5	963.3	59.8	961.8	0.94	0.94	0.00
9,834.0	86.90	359.20	9,230.2	995.2	59.4	993.8	0.62	0.00	-0.63
9,866.0	87.40	358.80	9,231.8	1,027.2	58.8	1,025.7	2.00	1.56	-1.25
9,897.0	87.50	358.90	9,233.2	1,058.1	58.2	1,056.7	0.46	0.32	0.32
9,929.0	87.40	358.80	9,234.6	1,090.1	57.5	1,088.7	0.44	-0.31	-0.31
9,961.0	87.40	358.60	9,236.1	1,122.1	56.8	1,120.6	0.62	0.00	-0.63
9,993.0	87.70	358.60	9,237.5	1,154.0	56.0	1,152.6	0.94	0.94	0.00
10,024.0	88.00	358.30	9,238.6	1,185.0	55.2	1,183.6	1.37	0.97	-0.97
10,056.0	87.80	358.20	9,239.8	1,216.9	54.2	1,215.5	0.70	-0.63	-0.31
10,088.0	88.10	358.10	9,240.9	1,248.9	53.2	1,247.5	0.99	0.94	-0.31
10,120.0	88.30	358.10	9,241.9	1,280.9	52.1	1,279.5	0.63	0.63	0.00
10,151.0	88.10	358.10	9,242.9	1,311.8	51.1	1,310.5	0.65	-0.65	0.00
10,183.0	88.10	357.70	9,244.0	1,343.8	49.9	1,342.5	1.25	0.00	-1.25



Great White Directional Services

Survey Report



Company:	Devon Energy	Local Co-ordinate Reference:	Site Sec 10 - T18S - R33E
Project:	Lea County	TVD Reference:	WELL @ 0.0usft (Original Well Elev)
Site:	Sec 10 - T18S - R33E	MD Reference:	WELL @ 0.0usft (Original Well Elev)
Well:	Cockburn Fed #4	North Reference:	Grid
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Wellbore #1	Database:	EDM 5000.1 Single User Db

Survey										
Measured Depth (usft)	Inclination (°)	Azimuth (°)	Vertical Depth (usft)	+N/-S (usft)	+E/-W (usft)	Vertical Section (usft)	Dogleg Rate (°/100ft)	Build Rate (°/100ft)	Turn Rate (°/100ft)	
10,215.0	88.30	357.80	9,245.0	1,375.8	48.7	1,374.4	0.70	0.63	0.31	
10,246.0	88.40	357.70	9,245.9	1,406.7	47.5	1,405.4	0.46	0.32	-0.32	
10,278.0	88.50	357.70	9,246.7	1,438.7	46.2	1,437.4	0.31	0.31	0.00	
10,310.0	88.70	357.50	9,247.5	1,470.7	44.8	1,469.4	0.88	0.63	-0.63	
10,342.0	88.80	357.30	9,248.2	1,502.6	43.4	1,501.4	0.70	0.31	-0.63	
10,373.0	88.80	357.70	9,248.9	1,533.6	42.0	1,532.4	1.29	0.00	1.29	
10,405.0	89.50	357.60	9,249.3	1,565.5	40.7	1,564.4	2.21	2.19	-0.31	
10,437.0	89.60	357.30	9,249.6	1,597.5	39.3	1,596.3	0.99	0.31	-0.94	
10,469.0	90.60	357.60	9,249.5	1,629.5	37.9	1,628.3	3.26	3.13	0.94	
10,500.0	91.40	357.50	9,249.0	1,660.4	36.6	1,659.3	2.60	2.58	-0.32	
10,532.0	91.60	358.00	9,248.2	1,692.4	35.3	1,691.3	1.68	0.63	1.56	
10,564.0	92.00	357.90	9,247.2	1,724.4	34.2	1,723.3	1.29	1.25	-0.31	
10,595.0	91.90	358.10	9,246.1	1,755.3	33.1	1,754.3	0.72	-0.32	0.65	
10,627.0	91.80	358.00	9,245.1	1,787.3	32.0	1,786.2	0.44	-0.31	-0.31	
10,659.0	92.60	358.00	9,243.8	1,819.3	30.9	1,818.2	2.50	2.50	0.00	
10,691.0	92.70	357.80	9,242.4	1,851.2	29.7	1,850.2	0.70	0.31	-0.63	
10,722.0	92.80	357.80	9,240.9	1,882.1	28.5	1,881.1	0.32	0.32	0.00	
10,754.0	92.80	358.30	9,239.3	1,914.1	27.4	1,913.1	1.56	0.00	1.56	
10,786.0	93.00	358.30	9,237.7	1,946.0	26.5	1,945.1	0.63	0.63	0.00	
10,817.0	93.30	358.20	9,236.0	1,977.0	25.5	1,976.0	1.02	0.97	-0.32	
10,849.0	93.60	358.20	9,234.1	2,008.9	24.5	2,007.9	0.94	0.94	0.00	
10,881.0	93.90	358.60	9,232.0	2,040.8	23.6	2,039.9	1.56	0.94	1.25	
10,913.0	94.10	358.60	9,229.7	2,072.7	22.9	2,071.8	0.63	0.63	0.00	
10,945.0	94.70	358.30	9,227.3	2,104.6	22.0	2,103.7	2.10	1.88	-0.94	
10,976.0	94.90	358.30	9,224.7	2,135.5	21.1	2,134.6	0.65	0.65	0.00	
11,008.0	94.90	358.30	9,222.0	2,167.4	20.1	2,166.5	0.00	0.00	0.00	
11,040.0	95.30	358.20	9,219.1	2,199.2	19.2	2,198.3	1.29	1.25	-0.31	
11,076.0	94.70	357.50	9,216.0	2,235.1	17.8	2,234.2	2.56	-1.67	-1.94	
11,103.0	94.20	357.70	9,213.9	2,262.0	16.7	2,261.1	1.99	-1.85	0.74	
11,135.0	94.40	357.00	9,211.5	2,293.8	15.2	2,293.0	2.27	0.63	-2.19	
11,167.0	94.90	357.50	9,208.9	2,325.7	13.7	2,324.9	2.21	1.56	1.56	
11,198.0	95.20	357.30	9,206.2	2,356.5	12.3	2,355.8	1.16	0.97	-0.65	
11,230.0	94.50	357.00	9,203.4	2,388.4	10.7	2,387.6	2.38	-2.19	-0.94	
11,262.0	94.20	355.80	9,201.0	2,420.2	8.7	2,419.5	3.85	-0.94	-3.75	
11,294.0	94.10	356.10	9,198.7	2,452.1	6.4	2,451.4	0.99	-0.31	0.94	
11,325.0	94.70	355.60	9,196.3	2,482.9	4.2	2,482.3	2.52	1.94	-1.61	
11,357.0	94.90	355.50	9,193.6	2,514.7	1.7	2,514.1	0.70	0.63	-0.31	
11,389.0	95.10	355.00	9,190.9	2,546.5	-0.9	2,545.9	1.68	0.63	-1.56	
11,420.0	94.80	354.90	9,188.2	2,577.2	-3.6	2,576.7	1.02	-0.97	-0.32	
11,452.0	93.90	354.50	9,185.8	2,609.0	-6.6	2,608.6	3.08	-2.81	-1.25	
11,484.0	94.40	354.50	9,183.4	2,640.8	-9.6	2,640.4	1.56	1.56	0.00	
11,515.0	94.80	354.80	9,181.0	2,671.5	-12.5	2,671.2	1.61	1.29	0.97	
11,547.0	95.20	353.90	9,178.2	2,703.3	-15.7	2,703.0	3.07	1.25	-2.81	



Great White Directional Services
Survey Report



Company:	Devon Energy	Local Co-ordinate Reference:	Site Sec 10 - T18S - R33E
Project:	Lea County	TVD Reference:	WELL @ 0.0usft (Original Well Elev)
Site:	Sec 10 - T18S - R33E	MD Reference:	WELL @ 0.0usft (Original Well Elev)
Well:	Cockburn Fed #4	North Reference:	Grid
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Wellbore #1	Database:	EDM 5000.1 Single User Db

Survey										
Measured Depth (usft)	Inclination (°)	Azimuth (°)	Vertical Depth (usft)	+N/-S (usft)	+E/-W (usft)	Vertical Section (usft)	Dogleg Rate (°/100ft)	Build Rate (°/100ft)	Turn Rate (°/100ft)	
11,579.0	95.80	353.60	9,175.1	2,734.9	-19.1	2,734.7	2.09	1.88	-0.94	
11,611.0	95.30	353.90	9,172.0	2,766.6	-22.6	2,766.4	1.82	-1.56	0.94	
11,643.0	94.80	354.60	9,169.2	2,798.3	-25.8	2,798.2	2.68	-1.56	2.19	
11,674.0	95.20	354.20	9,166.5	2,829.0	-28.8	2,829.0	1.82	1.29	-1.29	
11,706.0	95.50	353.90	9,163.5	2,860.7	-32.1	2,860.8	1.32	0.94	-0.94	
11,738.0	95.90	353.90	9,160.3	2,892.4	-35.5	2,892.5	1.25	1.25	0.00	
11,770.0	96.00	353.80	9,157.0	2,924.0	-38.9	2,924.2	0.44	0.31	-0.31	
11,801.0	96.10	353.50	9,153.7	2,954.7	-42.3	2,954.9	1.01	0.32	-0.97	
11,833.0	96.40	353.20	9,150.3	2,986.3	-46.0	2,986.6	1.32	0.94	-0.94	
11,865.0	96.80	353.00	9,146.6	3,017.8	-49.8	3,018.2	1.40	1.25	-0.63	
11,897.0	97.50	352.90	9,142.6	3,049.3	-53.7	3,049.8	2.21	2.19	-0.31	
11,928.0	97.40	353.20	9,138.6	3,079.8	-57.4	3,080.4	1.01	-0.32	0.97	
11,960.0	96.00	353.40	9,134.8	3,111.4	-61.1	3,112.0	4.42	-4.38	0.63	
11,992.0	96.30	353.20	9,131.4	3,143.0	-64.9	3,143.7	1.12	0.94	-0.63	
12,023.0	96.60	352.70	9,127.9	3,173.6	-68.6	3,174.3	1.87	0.97	-1.61	
12,055.0	97.00	352.60	9,124.1	3,205.1	-72.7	3,205.9	1.29	1.25	-0.31	
12,087.0	97.10	352.50	9,120.2	3,236.6	-76.8	3,237.5	0.44	0.31	-0.31	
12,119.0	97.50	352.30	9,116.1	3,268.0	-81.0	3,269.0	1.40	1.25	-0.63	
12,151.0	97.90	351.90	9,111.9	3,299.4	-85.4	3,300.5	1.76	1.25	-1.25	
12,183.0	98.30	351.70	9,107.4	3,330.8	-89.9	3,332.0	1.39	1.25	-0.63	
12,214.0	98.50	351.70	9,102.8	3,361.1	-94.3	3,362.4	0.65	0.65	0.00	
12,246.0	98.70	351.60	9,098.0	3,392.4	-98.9	3,393.8	0.70	0.63	-0.31	
12,278.0	98.80	351.10	9,093.2	3,423.7	-103.7	3,425.1	1.58	0.31	-1.56	
12,310.0	99.00	351.00	9,088.2	3,454.9	-108.6	3,456.5	0.70	0.63	-0.31	
12,341.0	99.50	350.90	9,083.2	3,485.2	-113.4	3,486.8	1.64	1.61	-0.32	
12,373.0	99.20	351.00	9,078.0	3,516.3	-118.4	3,518.1	0.99	-0.94	0.31	
12,405.0	98.10	351.10	9,073.2	3,547.6	-123.3	3,549.4	3.45	-3.44	0.31	
12,437.0	98.40	350.90	9,068.6	3,578.9	-128.2	3,580.8	1.12	0.94	-0.63	
12,468.0	98.50	350.40	9,064.1	3,609.1	-133.2	3,611.1	1.63	0.32	-1.61	
12,500.0	98.20	350.40	9,059.4	3,640.3	-138.5	3,642.4	0.94	-0.94	0.00	
12,532.0	97.60	350.20	9,055.0	3,671.6	-143.8	3,673.8	1.97	-1.88	-0.63	
12,563.0	97.90	350.00	9,050.9	3,701.8	-149.1	3,704.2	1.16	0.97	-0.65	
12,595.0	98.20	349.80	9,046.4	3,733.0	-154.7	3,735.5	1.12	0.94	-0.63	
12,626.0	98.40	349.70	9,041.9	3,763.2	-160.1	3,765.8	0.72	0.65	-0.32	
12,658.0	98.70	349.20	9,037.1	3,794.3	-165.9	3,797.0	1.81	0.94	-1.56	
12,690.0	98.90	349.10	9,032.2	3,825.4	-171.9	3,828.2	0.70	0.63	-0.31	
12,722.0	98.90	348.60	9,027.3	3,856.4	-178.0	3,859.3	1.54	0.00	-1.56	
Last MWD Survey										
12,773.0	98.90	348.60	9,019.4	3,905.8	-188.0	3,908.9	0.00	0.00	0.00	
Projection to TD - Cockburn Fed #4 PBHL										




Great White Directional Services
Survey Report



Company:	Devon Energy	Local Co-ordinate Reference:	Site Sec 10 - T18S - R33E
Project:	Lea County	TVD Reference:	WELL @ 0.0usft (Original Well Elev)
Site:	Sec 10 - T18S - R33E	MD Reference:	WELL @ 0.0usft (Original Well Elev)
Well:	Cockburn Fed #4	North Reference:	Grid
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Wellbore #1	Database:	EDM 5000.1 Single User Db

Survey Annotations				
Measured Depth (usft)	Vertical Depth (usft)	Local Coordinates		Comment
		+N/-S (usft)	+E/-W (usft)	
8,597.0	8,594.5	114.0	59.8	First MWD Survey
12,722.0	9,027.3	3,856.4	-178.0	Last MWD Survey
12,773.0	9,019.4	3,905.8	-188.0	Projection to TD

Checked By: _____	Approved By: _____	Date: _____
-------------------	--------------------	-------------



GREAT WHITE

DIRECTIONAL SERVICES, L.L.C.

Daily Reports



Daily Drilling Report

Report Date:	11-Aug-10				
Company	Devon	Job #	02291-433-22	Ftg. Last 24 Hrs	
Rig	Patterson 41	Report #	1	Last Csg. Set	
Well	Cockburn	Midn't Depth		Total PDM Hrs	
		Bit #	1		
BHA #	1	Size		BHA#	1
PDM Serial#		Make		Item	Length
Drl hrs		Type			
Cir hrs		Depth In			
Cum. Drl. Hrs		Depth Out			
Cum. Cir. Hrs		Total Footage			
Bent Sub		Hours			
Bent Hous		ROP			
Depth In		Nozzles (TFA)			
Depth Out		T/B/G			
WOB Rotating		Mud Type			
Pad/Stab OD		Weight			
GPM		Viscosity			
PSI off BTTM		PV/YP			
PSI on BTTM		PH		TOTAL =	TOTAL =
Hook Load		Water Loss		BHA Run Tally	
P/U Weight		Solid Content		Rotate	Slide
S/O Weight		Sand Content		Circulate	Total
MWD Temp.		Chlorides			

Time Log			Operation details and comments	Rot.	Slide	Motor Inventory	
From	To	Hours		Ftg.	Ftg.	Clean	Dirty
0000	2400	24.00	Travel to rig and rig up				
2400						Comments:	
						Directional Charges	
						Operating Package	\$5,300
						Gamma	
						Motor LIH Coverage	
						MWD LIH Coverage	
						Accomadations	
						Float Valve	
						Motor Inspection	
						XP Motor	
						Daily Total	\$5,300
						Cum Total	\$5,300
						Great White Represenatives	
						Directional Driller's :	Kevin Kleypas
							Jerry woodfin
						Mwd Engineers:	Chris Nelson
							Justin Warnack
						Operator Representatives	
						Paul	
Total Hours=	24.00						

Daily Drilling Report



Daily Drilling Report

Report Date:	16-Aug-10	Job #	02291-433-22	Ftg. Last 24 Hrs	50
Company	Devon	Report #	6	Last Csg. Set	2900
Rig	Patterson 41	Midn't Depth	9157	Total PDM Hrs	44
Well	Cockburn				
BHA #	1	Size	8 3/4	BHA#	1
PDM Serial#	650-184	Make	sec	Item	Length
Drl hrs		Type	tri cone	Bit	1
Cir hrs		Depth In	8600	motor	22.11
Cum. Drl. Hrs		Depth Out		ubho	2.46
Cum. Cir. Hrs		Total Footage		monel	30.28
Bent Sub		Hours		monel	30.77
Bent Hous	2.12	ROP			
Depth In	8600	Nozzles (TFA)	3 15s		
Depth Out		T/B/G			
WOB Rotating		Mud Type	brine		
Pad/Stab OD		Weight	9.1		
GPM	314	Viscosity	28		
PSI off BTTM	960	PV/YP			
PSI on BTTM	885	PH	9	TOTAL =	86.62
Hook Load	175K	Water Loss		BHA Run Tally	
P/U Weight	180K	Solid Content	0.05%	Rotate	Slide
S/O Weight	170K	Sand Content		57	500
MWD Temp.		Chlorides	79000 PPM	3	41
				Circulate	Total
					557
					44

Time Log			Operation details and comments	Rot.	Slide	Motor Inventory	
From	To	Hours				Clean	Dirty
0000	630	6.50	Silde F/ 9107-9157 (wob 35 gpm 384 tfo HS)		50		
630	1500	8.50	toh			Comments:	
1500	1700	2.00	change bha				
1700	2230	5.50	TIH				
2230	2400	1.50	Ream to bottom				
2400						Directional Charges	
						Operating Package	\$8,950
						Gamma	
						Motor LIH Coverage	
						MWD LIH Coverage	
						Accomadations	
						Float Valve	
						Motor Inspection	
						XP Motor	
						Daily Total	\$8,950
						Cum Total	\$46,400
						Great White Representatives	
						Directional Driller's :	Kevin Kleypas Jerry woodfin
						Mwd Engineers:	Chris Nelson Justin Warnack
						Operator Representatives	
						Paul	
Total Hours=	24.00				50		



Daily Drilling Report

Report Date:	17-Aug-10				
Company	Devon	Job #	02291-433-22	Ftg. Last 24 Hrs	205
Rig	Patterson 41	Report #	7	Last Csg. Set	2900
Well	Cockburn	Midn't Depth	9362	Total PDM Hrs	23.5
		Bit #	1		
BHA #	1	Size	8 3/4	BHA#	1
PDM Serial#	650-184	Make	sec	Item	Length
Drl hrs		Type	tri cone	Bit	1
Cir hrs		Depth In	8600	motor	22.11
Cum. Drl. Hrs		Depth Out		ubho	2.46
Cum. Cir. Hrs		Total Footage		monel	30.28
Bent Sub		Hours		monel	30.77
Bent Hous	2.12	ROP			
Depth In	8600	Nozzles (TFA)	3 15s		
Depth Out		T/B/G			
WOB Rotating		Mud Type	brine		
Pad/Stab OD		Weight	9.1		
GPM	314	Viscosity	28		
PSI off BTTM	960	PV/YP			
PSI on BTTM	885	PH	9	TOTAL =	86.62
Hook Load	175K	Water Loss		BHA Run Tally	
P/U Weight	180K	Solid Content	0.05%	Rotate	Slide
S/O Weight	170K	Sand Content		35	170
MWD Temp.		Chlorides	79000 PPM	2	21.5
				Circulate	Total
					205
					23.5

Time Log			Operation details and comments	Rot.	Slide	Motor Inventory	
From	To	Hours				Ftg.	Ftg.
0000	30	0.50	Ream to bottom				
30	1630	16.00	Silde F/ 9157-9287 (wob 35 gpm 384 tfo HS)		130	Comments:	
1630	1700	0.50	Rotate F/ 9287-9298 (wob 30 gpm 384 rpm 35)	11			
1700	1930	2.50	Silde F/ 9298-9313 (wob 35 gpm 384 tfo HS)		15		
1930	2030	1.00	Rotate F/ 9313-9330 (wob 30 gpm 384 rpm 35)	17			
2030	2330	3.00	Silde F/ 9330-9355 (wob 35 gpm 384 tfo HS)		25	Directional Charges	
2330	2400	0.50	Rotate F/ 9355-9362 (wob 30 gpm 384 rpm 35)	7		Operating Package	\$8,950
2400						Gamma	
						Motor LIH Coverage	
						MWD LIH Coverage	
						Accomadations	
						Float Valve	
						Motor Inspection	
						XP Motor	
						Daily Total	\$8,950
						Cum Total	\$55,350
						Great White Represenatives	
						Directional Driller's :	Kevin Kleypas Jerry woodfin
						Mwd Engineers:	Chris Nelson Justin Warnack
						Operator Representatives	
						Paul	
Total Hours=		24.00		35	170		



Daily Drilling Report

Report Date:		19-Aug-10			
Company		Devon		Job #	
				02291-433-22	
Rig		Patterson 41		Ftg. Last 24 Hrs	
				Last Csg. Set	
Well		Cockburn		2900	
		Midn't Depth		Total PDM Hrs	
		9619		47.5	

BHA #		2		Bit #		2			
Size		8 3/4		Make		sec			
Type		tri cone		Item		1			
Depth In		8600		Length		22.82			
Depth Out				Item		2.46			
Total Footage				Item		30.28			
Hours				Item		30.77			
ROP									
Nozzles (TFA)		3 15s							
T/B/G									
Mud Type		brine							
Weight		9.1							
Viscosity		28							
PV/YP									
PH		9		TOTAL =		87.33		TOTAL =	
Water Loss				BHA Run Tally					
Solid Content		0.05%		Rotate		Slide		Circulate	
Sand Content				195		256		451	
Chlorides		79000 PPM		15.5		32		47.5	

Time Log			Operation details and comments	Rot. Ftg.	Slide Ftg.	Motor Inventory	
From	To	Hours				Clean	Dirty
0000	600	6.00	POOH				
600	730	1.50	CHANGE BIT & MOTOR			Comments:	
730	1500	7.50	TIH				
1500	2400	9.00	WORK STUCK PIPE				
2400							
						Directional Charges	
						Operating Package	\$8,950
						Gamma	
						Motor LIH Coverage	
						MWD LIH Coverage	
						Accomadations	
						Float Valve	
						Motor Inspection	
						XP Motor	
						Daily Total	\$8,950
						Cum Total	\$73,250
						Great White Representatives	
						Directional Driller's :	Kevin Kleypas Jerry woodfin
						Mwd Engineers:	Chris Nelson Justin Warnack
						Operator Representatives	
						Paul	
Total Hours=		24.00					



Daily Drilling Report

Report Date:	21-Aug-10	Job #	02291-433-22	Ftg. Last 24 Hrs	488
Company	Devon	Report #	11	Last Csg. Set	2900
Rig	Patterson 41	Midn't Depth	10599	Total PDM Hrs	20
Well	Cockburn				
BHA #	3	Bit #	3		
PDM Serial#	650-152	Size	8 3/4	BHA#	3
Drl hrs		Make	smith	Item	Length
Cir hrs		Type	pdc	Bit	1
Cum. Drl. Hrs		Depth In	9619	motor	22.92
Cum. Cir. Hrs		Depth Out		ubho	2.46
Bent Sub		Total Footage		monel	30.28
Bent Hous	1.83	Hours		monel	30.77
Depth In	9619	ROP			
Depth Out		Nozzles (TFA)			
WOB Rotating		T/B/G			
Pad/Stab OD		Mud Type	brine		
GPM	314	Weight	9.1		
PSI off BTM	960	Viscosity	28		
PSI on BTM	885	PV/YP			
Hook Load	175K	PH	9	TOTAL =	87.43
P/U Weight	180K	Water Loss		BHA Run Tally	
S/O Weight	170K	Solid Content	0.05%	Rotate	Slide
MWD Temp.	120	Sand Content		960	20
		Chlorides	79000 PPM	42.5	1.5
				Circulate	Total
					980
					44

Time Log			Operation details and comments	Rot.	Slide	Motor Inventory	
From	To	Hours				Clean	Dirty
0000	1200	12.00	Rotate F/ 10111-10377 (wob 30 gpm 384 rpm 35)	266			
1200	1230	0.50	Silde F/ 10377-10387 (wob 35 gpm 384 tfo HS)		10		
1230	1700	4.50	Rotate F/ 10387-10472 (wob 30 gpm 384 rpm 35)	85			
1700	1800	1.00	Silde F/ 10472-10482 (wob 35 gpm 384 tfo HS)		10		
1800	2400	6.00	Rotate F/ 10482-10599 (wob 30 gpm 384 rpm 35)	117			
2400							
						Directional Charges	
						Operating Package	\$8,950
						Gamma	
						Motor LIH Coverage	
						MWD LIH Coverage	
						Accomadations	
						Float Valve	
						Motor Inspection	
						XP Motor	
						Daily Total	\$8,950
						Cum Total	\$91,150
						Great White Representatives	
						Directional Driller's :	Kevin Kleypas Jerry woodfin
						Mwd Engineers:	Chris Nelson Justin Warnack
						Operator Representatives	
						Paul	
Total Hours=	24.00			468	20		

Daily Drilling Report

Daily Drilling Report

[illegible]



BHA's & Slide/Rotate Reports



BHA Data Sheet

Job #	02291-433-22	BHA #:	1	Hole Size :	8 3/4	Motor Run#	1
Customer:	Devon	Date In:	2010/08/13	Date Out:	2010/08/16	Motor OD:	6 1/2
Well:	Cockburn	Depth In:	8600	Depth Out:	9157	Total Ftg.:	557.00
Well Loc.:	loco hills	Slide.Hrs.:	41	Slide Ftg.:	500	Slide.ROP:	12.10
Co./St.:	lea/nm	Rot.Hrs.:	3	Rot.Ftg.:	57	Rot.ROP:	19.00
Rlg :	Patterson 41	Drig Hrs.:	44	Slide WOB:	35	Avg.ROP:	12.66
DD:	Kevin Kleypas	Circ.Hrs.:		Rot. WOB:	30	Steering%:	89.77%
DD:	Jerry woodfin	D&C Hrs:	44	Avg. Tq.:		Rotate%:	10.23%
MWD:	Chris Nelson	Rot/Stat.:		Avg. RPM :	40	GPM:	381
MWD:	Justin Warnack	ABH Set:	1.83	Incl. In:	2.5	SPP On:	1320
Mud :	Fresh	Mud PV:		Mud YP:		Incl.Out:	46.6
Mud Wt.:		Chloride:		BHT F.:		SPP Off:	1200
Mud Vis.:		Sand %:		Solid %:		Azimuth In :	50.4
						Azimuth Out :	358.3
						Avg.DLS:	

Item	Description	Vendor	S/N	F/N	Stab. OD	OD	ID	Connection	Length	Cum.
1	Bit					8 3/4			1.00	1.00
2	Motor	GW	650-184	6 3/8		6 3/8			22.11	23.11
3	UBHO	GW	6018	6 1/8		6 1/2	2 7/8		2.46	25.57
4	Monel	GW	65111	6 5/16		6 5/16	2 7/8		30.28	55.85
5	Monel	GW	65129	6 1/2		6 1/2	2 7/8		30.77	86.62
6										
7										
8										
9										
10										

Total BHA Length = 86.62

BHA Weights : Wt in Air = 8184 lb Wt in Mud = 8184 lb

BHA Exp. Behavior BHA acted as expected

BHA Act. Behavior

Comments / Reason for Trip bit Accumulative PDM Hrs. 47

Failure? Y or N Failure Type n/a

Bit Grade inner 1 outer 2 / in guage



Motor Run Report

Job Number 02291-433-22
PDM Company Great White
Motor O.D. 6 1/2"
Power Section
Serial Number 650-184
Customer Devon
Well Name Cockburn
Rig Name Patterson 41
County / State lea/nm
Location
Date In 13-Aug
Date Out 16-Aug
Total Days Run 3
Hole Size 8 3/4
Stabilizer Size
Adj. Bend Set 2.12
Depth In 8600
Depth Out 9157
Footage Drilled 557
ROP 12.66
Drill Hours 44.00
Circulating Hours
Total Run Hours 44
Rotating Feet 57
Rotating Hours 3.00
Rotating ROP 19.00
Slide Feet 500
Slide Hours 41.00
Slide ROP 12.20

BHA # : 1

Motor Run # : 1

Failure - Y/N : n
Trip-Reason For : bit

Failure Type: n/a

GPM : 314
Mud Wt. :
Mud Vis. :
Mud Cl. :
Mud Type : Water Based

Delta P : 200
Inclination :
WOB :
BHT :
RPM :

Directional Hand #1: Kevin Kleypas

MWD Hand #1: Chris Nelson

Directional Hand #2: Jerry Woodfin

MWD Hand #2: Justn Warnack

Comments:

Bit Grade:



BHA Data Sheet

Job #	02291-433-22	BHA #:	2	Hole Size :	8 3/4	Motor Run#	2
Customer:	Devon	Date In:	2010/08/16	Date Out:	2010/08/18	Motor OD:	6 1/2
Well:	Cockburn	Depth In:	9157	Depth Out:	9619	Total Ftg.:	462.00
Well Loc.:	loco hills	Slide.Hrs.:	32	Slide Ftg.:	256	Slide.ROP:	12.10
Co./St.:	lea/nm	Rot.Hrs.:	15.5	Rot.Ftg.:	195	Rot.ROP:	12.58
Rig :	Patterson 41	Drig Hrs.:	47.5	Slide WOB:	35	Avg.ROP:	9.73
DD:	Kevin Kleypas	Circ.Hrs.:		Rot. WOB:	30	Steering%:	55.41%
DD:	Jerry woodfin	D&C Hrs:	47.5	Avg. Tq.:		Rotate%:	42.21%
MWD:	Chris Nelson	Rot/Stat.:		Avg. RPM :	40	GPM:	381
MWD:	Justin Warnack	ABH Set:	1.83	Incl. In:	2.5	SPP On:	1320
Mud :	Fresh	Mud PV:		Mud YP:		Incl.Out:	46.6
Mud Wt.:		Chloride:		BHT F.:		Azimuth In :	50.4
Mud Vis.:		Sand %:		Solid %:		Azimuth Out :	358.3
						Avg.DLS:	

Item	Description	Vendor	S/N	F/N	Stab. OD	OD	ID	Connection	Length	Cum.
1	Bit					8 3/4			1.00	1.00
2	Motor	GW	650-208	6 3/8		6 3/8			22.82	23.82
3	UBHO	GW	6018	6 1/8		6 1/2	2 7/8		2.46	26.28
4	Monel	GW	65111	6 5/16		6 5/16	2 7/8		30.28	56.56
5	Monel	GW	65129	6 1/2		6 1/2	2 7/8		30.77	87.33
6										
7										
8										
9										
10										

Total BHA Length = 87.33

BHA Weights :	Wt in Air = 8261 lb	Wt in Mud = 8261 lb
BHA Exp. Behavior	BHA acted as expected	
BHA Act. Behavior		
Comments / Reason for Trip	bit	Accumulative PDM Hrs. 47
Failure? Y or N	Failure Type	n/a
Bit Grade	inner 1 outer 2 / in guage	



Motor Run Report

Job Number	02291-433-22	BHA # :	3
PDM Company	Great White		
Motor O.D.	6 1/2"	Motor Run # :	3
Power Section			
Serial Number	650-208		
Customer	Devon		
Well Name	Cockburn		
Rig Name	Patterson 41		
County / State	lea/nm		
Location			
Date In	16-Aug		
Date Out	18-Aug		
Total Days Run	2		
Hole Size	8 3/4		
Stabilizer Size			
Adj. Bend Set	2.12		
Depth In	9157		
Depth Out	9619		
Footage Drilled	462		
ROP	9.73		
Drill Hours	47.50		
Circulating Hours			
Total Run Hours	47.5		
Rotating Feet	195		
Rotating Hours	15.50		
Rotating ROP	12.58		
Slide Feet	256		
Slide Hours	32.00		
Slide ROP	8.00		
Failure - Y/N :	n	Failure Type:	n/a
Trip-Reason For :	bit		
GPM :	314	Delta P :	200
Mud Wt. :		Inclination :	
Mud Vis. :		WOB :	
Mud Cl. :		BHT :	
Mud Type :	Water Based	RPM :	
Directional Hand #1:	Kevin Kleypas	MWD Hand #1:	Chris Nelson
Directional Hand #2:	Jerry Woodfin	MWD Hand #2:	Justn Warnack

Comments:

Bit Grade:



BHA Data Sheet

Job #	02291-433-22	BHA #:	3	Hole Size :	8 3/4	Motor Run#	3
Customer:	Devon	Date In:	2010/08/18	Date Out:	2010/08/24	Motor OD:	6 1/2
Well:	Cockburn	Depth In:	9619	Depth Out:	11551	Total Ftg.:	1932.00
Well Loc.:	loco hills	Slide.Hrs.:	8.5	Slide Ftg.:	57	Slide.ROP:	12.10
Co./St.:	lea/nm	Rot.Hrs.:	96	Rot.Ftg.:	1875	Rot.ROP:	19.53
Rig :	Patterson 41	Drig Hrs.:	104.5	Slide WOB:	30	Avg.ROP:	18.49
DD:	Kevin Kleypas	Circ.Hrs.:		Rot. WOB:	25	Steering%:	2.95%
DD:	Jerry woodfin	D&C Hrs:	104.5	Avg. Tq.:		Rotate%:	97.05%
MWD:	Chris Nelson	Rot/Stat.:		Avg. RPM :	40	GPM:	381
MWD:	Justin Warnack	ABH Set:	1.83	Incl. In:	2.5	SPP On:	1320
Mud :	Fresh	Mud PV:		Mud YP:		Incl.Out:	46.6
Mud Wt.:		Chloride:		BHT F.:		SPP Off:	1200
Mud Vis.:		Sand %:		Solid %:		Azimuth In :	50.4
						Azimuth Out :	358.3
						Avg.DLS:	

Item	Description	Vendor	S/N	F/N	Stab. OD	OD	ID	Connection	Length	Cum.
1	Bit					8 3/4			1.00	1.00
2	Motor	GW	650-152	6 3/8		6 3/8			22.82	23.82
3	UBHO	GW	6018	6 1/8		6 1/2	2 7/8		2.46	26.28
4	Monel	GW	65111	6 5/16		6 5/16	2 7/8		30.28	56.56
5	Monel	GW	65129	6 1/2		6 1/2	2 7/8		30.77	87.33
6										
7										
8										
9										
10										

Total BHA Length = 87.33

BHA Weights :	Wt in Air = 8261 lb	Wt in Mud = 8261 lb
BHA Exp. Behavior	BHA acted as expected	
BHA Act. Behavior		
Comments / Reason for Trip	bit	Accumulative PDM Hrs. 47
Failure? Y or N	Failure Type	n/a
Bit Grade	inner 1 outer 2 / in guage	



Motor Run Report

Job Number 02291-433-22
PDM Company Great White
Motor O.D. 6 1/2"
Power Section
Serial Number 650-152
Customer Devon
Well Name Cockburn
Rig Name Patterson 41
County / State lea/nm
Location
Date In 18-Aug
Date Out 24-Aug
Total Days Run 6
Hole Size 8 3/4
Stabilizer Size
Adj. Bend Set 1.83
Depth In 9619
Depth Out 11551
Footage Drilled 1932
ROP 18.49
Drill Hours 104.50
Circulating Hours
Total Run Hours 104.5
Rotating Feet 1875
Rotating Hours 96.00
Rotating ROP 19.53
Slide Feet 57
Slide Hours 8.50
Slide ROP 6.71

BHA # : 3
Motor Run # : 3

Failure - Y/N : n
Trip-Reason For : bit

Failure Type: n/a

GPM : 314
Mud Wt. :
Mud Vis. :
Mud Cl. :
Mud Type : Water Based

Delta P : 200
Inclination :
WOB :
BHT :
RPM :

Directional Hand #1: Kevin Kleypas

MWD Hand #1: Chris Nelson

Directional Hand #2: Jerry Woodfin

MWD Hand #2: Justn Warnack

Comments:

Bit Grade:



BHA Data Sheet

Job #	02291-433-22	BHA #:	4	Hole Size :	8 3/4	Motor Run#	4
Customer:	Devon	Date In:	2010/08/24	Date Out:	2010/08/28	Motor OD:	6 1/2
Well:	Cockburn	Depth In:	11551	Depth Out:	12773	Total Ftg.:	1222.00
Well Loc.:	loco hills	Slide.Hrs.:	6.5	Slide Ftg.:	40	Slide.ROP:	12.10
Co./St.:	lea/nm	Rot.Hrs.:	68	Rot.Ftg.:	848	Rot.ROP:	12.47
Rig :	Patterson 41	Drig Hrs.:	74.5	Slide WOB:	100k	Avg.ROP:	16.40
DD:	Kevin Kleypas	Circ.Hrs.:		Rot. WOB:	25	Steering%:	3.27%
DD:	Jerry woodfin	D&C Hrs:	74.5	Avg. Tq.:		Rotate%:	69.39%
MWD:	Chris Nelson	Rot/Stat.:		Avg. RPM :	40	GPM:	381
MWD:	Justin Warnack	ABH Set:	1.83	Incl. In:	2.5	SPP On:	1320
Mud :	Fresh	Mud PV:		Mud YP:		Incl.Out:	46.6
Mud Wt.:		Chloride:		BHT F.:		Azimuth In :	50.4
Mud Vis.:		Sand %:		Solid %:		Azimuth Out :	358.3
						SPP Off:	1200
						Delta P:	120
						Avg.DLS:	

Item	Description	Vendor	S/N	F/N	Stab. OD	OD	ID	Connection	Length	Cum.
1	Bit					8 3/4			1.00	1.00
2	Motor	GW	650-270	6 3/8		6 3/8			23.63	24.63
3	UBHO	GW	6018	6 1/8		6 1/2	2 7/8		2.46	27.09
4	Monel	GW	65111	6 5/16		6 5/16	2 7/8		30.28	57.37
5	Monel	GW	65129	6 1/2		6 1/2	2 7/8		30.77	88.14
6										
7										
8										
9										
10										

Total BHA Length = 88.14

BHA Weights :	Wt in Air = 8349 lb	Wt in Mud = 8349 lb
BHA Exp. Behavior	BHA acted as expected	
BHA Act. Behavior		
Comments / Reason for Trip	bit	
Failure? Y or N	Failure Type	n/a
Bit Grade	inner 1 outer 2 / in guage	
		Accumulative PDM Hrs. 47



Motor Run Report

Job Number 02291-433-22
PDM Company Great White
Motor O.D. 6 1/2"
Power Section
Serial Number 650-152
Customer Devon
Well Name Cockburn
Rig Name Patterson 41
County / State lea/nm
Location
Date In 24-Aug
Date Out 28-Aug
Total Days Run 4
Hole Size 8 3/4
Stabilizer Size
Adj. Bend Set 1.83
Depth In 11551
Depth Out 12773
Footage Drilled 1222
ROP 16.40
Drill Hours 74.50
Circulating Hours 4
Total Run Hours 78.5
Rotating Feet 848
Rotating Hours 68.00
Rotating ROP 12.47
Slide Feet 40
Slide Hours 6.50
Slide ROP 6.15

BHA # : 4

Motor Run # : 4

Failure - Y/N : n
Trip-Reason For : bit

Failure Type: n/a

GPM : 314
Mud Wt. :
Mud Vis. :
Mud Cl. :
Mud Type : Water Based

Delta P : 200
Inclination :
WOB :
BHT :
RPM :

Directional Hand #1: Kevin Kleypas

MWD Hand #1: Chris Nelson

Directional Hand #2: Jerry Woodfin

MWD Hand #2: Justn Warnack

Comments:

Bit Grade:



Slide Data Sheet

Company: DEVON

Date: 11-Aug thru 19-Aug

Well Name: COCKBURN FED 4H

Bit to Survey: 35 Ft.

Co. Rep. : Paul smith

Page: 1 of 2

BHA #	Survey Depth	Incl. Degree	Azimuth Degree	Depth From	Depth To	Feet	Drill O/R	Tool Face or RPM	Drill Hrs.	WOB 1000#	PU,SO & ROT WT	Pump SPM	Flow Rate	Pressure OFF/ON	Comments
1				8600	8618	18	O	HS	1.00	35	200k,195,190	110	381	1100/1150	
1				8618	8632	14	R	35	1.00	35	200k,195,190	110	381	1100/1150	
1	8597	2.5	54.9	8632	8650	18	O	HS	1.50	35	200k,195,190	110	381	1100/1150	
1				8650	8664	14	R	35	0.50	35	200k,195,190	110	381	1100/1150	
1	8629	4.9	18.9	8664	8680	16	O	HS	0.50	35	200k,195,190	110	381	1100/1150	
1				8680	8695	15	R	35	0.50	35	200k,195,190	110	381	1100/1150	
1	8660	7	8.6	8695	8720	25	O	HS	1.50	35	200k,195,190	110	381	1100/1150	
1				8720	8727	7	R	35	0.50	35	200k,195,190	110	381	1100/1150	
1	8692	8.8	6.2	8727	8752	25	O	HS	1.50	35	200k,195,190	110	381	1100/1150	
1				8752	8759	7	R	35	0.50	35	200k,195,190	110	381	1100/1150	
1	8724	11.1	4	8759	9157	398	O	HS	35.00	35	200k,195,190	110	381	1100/1150	
2	9104	46.6	358.3	9157	9287	130	O	HS	16.00	35	200k,195,190	110	381	1100/1150	
2				9287	9298	11	R	35	0.50	35	200k,195,190	110	381	1100/1150	
2	9262	63.2	358.6	9298	9313	15	O	HS	2.50	35	200k,195,190	110	381	1100/1150	
2				9313	9330	17	R	35	1.00	35	200k,195,190	110	381	1100/1150	
2	9295	66.1	359	9330	9355	25	O	HS	3.00	35	200k,195,190	110	381	1100/1150	
2				9355	9362	7	R	35	0.50	35	200k,195,190	110	381	1100/1150	
2	9327	68.3	358.6	9362	9382	20	O	HS	2.50	35	200k,195,190	110	381	1100/1150	
2				9382	9393	11	R	35	1.00	35	200k,195,190	110	381	1100/1150	
2	9358	71.5	0.1	9393	9408	15	O	HS	2.50	35	200k,195,190	110	381	1100/1150	
2				9408	9425	17	R	35	1.50	35	200k,195,190	110	381	1100/1150	
2	9390	74.9	0.4	9425	9437	12	O	HS	1.50	35	200k,195,190	110	381	1100/1150	
2				9437	9457	20	R	35	1.50	35	200k,195,190	110	381	1100/1150	
2	9422	77	0.2	9457	9472	15	O	HS	1.50	35	200k,195,191	110	381	1100/1151	
2				9472	9489	17	R	35	1.00	35	200k,195,192	110	381	1100/1152	
2	9454	79.3	0.5	9489	9501	12	O	HS	1.00	35	200k,195,193	110	381	1100/1153	
2				9501	9520	19	R	35	1.50	35	200k,195,194	110	381	1100/1154	
2	9485	81.8	0.4	9520	9532	12	O	HS	1.50	35	200k,195,195	110	381	1100/1155	
2	9580	86.8	0.4	9532	9619	87	R	35	7.00	35	200k,195,196	110	381	1100/1156	

Sliding Data : Footage= 756 Hrs= 73 Ft/Hr= 10.3561644
Rotating Data: Footage= 263 Hrs= 18.5 Ft/Hr= 14.2162162
Great White Directional Sup.



Slide Data Sheet

Company: DEVON

Date: 20-Aug thru

Well Name: COCKBURN FED 4H

Bit to Survey: 35 Ft.

Co. Rep. : Paul smith

Page: 2 of 2

BHA #	Survey Depth	Incl. Degree	Azimuth Degree	Depth From	Depth To	Feet	Drill O/R	Tool Face or RPM	Drill Hrs.	WOB 1000#	PU,SO & ROT WT	Pump SPM	Flow Rate	Pressure OFF/ON	Comments
3	9612	86.9	0.7	9619	10377	758	R	35	32.00	20	200k,195,190	110	381	1100/1150	
3	10342	88.8	357.3	10377	10387	10	O	HS	0.50	20	200k,195,190	110	381	1100/1150	
3	10405	89.5	357.6	10387	10472	85	R	35	4.50	20	200k,195,190	110	381	1100/1150	
3	10437	89.6	357.3	10472	10482	10	O	HS	1.00	20	200k,195,190	110	381	1100/1150	
3	10469	90.6	357.6	10482	10821	339	R	35	20.00	20	200k,195,190	110	381	1100/1150	
3	10786	93	358.3	10821	10828	7	O	HS	1.00	20	200k,195,190	110	381	1100/1150	
3	10817	93.3	358.2	10828	11075	247	R	35	12.00	20	200k,195,190	110	381	1100/1150	
3	11040	95.3	358.2	11075	11085	10	O	180	1.50	20	200k,195,190	110	381	1100/1150	
3	11076	94.7	358.3	11085	11233	148	R	35	9.00	20	200k,195,190	110	381	1100/1150	
3	11198	95.2	357.3	11233	11243	10	O	180	2.00	20	200k,195,190	110	381	1100/1150	
3	11357	94.9	355.5	11243	11424	181	R	35	9.00	20	200k,195,190	110	381	1100/1150	
3	11389	95.1	355	11424	11434	10	O	180	2.50	20	200k,195,190	110	381	1100/1150	
3	11515	94.8	354.8	11434	11551	117	R	35	10.00	20	200k,195,190	110	381	1100/1150	
4	11547	95.2	353.9	11551	11614	63	R	35	3.50	20	200k,195,190	110	381	1100/1150	
4	11579	95.8	353.6	11614	11624	10	O	180	1.50	20	200k,195,190	110	381	1100/1150	
4	11611	95.3	353.9	11624	11932	308	R	35	14.00	20	200k,195,190	110	381	1100/1150	
4	11897	97.5	352.9	11932	11942	10	O	180	1.50	20	200k,195,190	110	381	1100/1150	
4	11928	97.4	353.2	11942	12376	434	R	35		20	200k,195,190	110	381	1100/1150	
4	12341	99.5	350.9	12376	12386	10	O	180		20	200k,195,190	110	381	1100/1150	
4	12405	98.1	351.1	12386	12503	117	R	35		20	200k,195,190	110	381	1100/1150	
4	12468	98.5	350.4	12503	12513	10	O	180		20	200k,195,190	110	381	1100/1150	
4				12513		-12513	R			20	200k,195,190	110	381	1100/1150	
4										20	200k,195,190	110	381	1100/1150	
4										20	200k,195,191	110	381	1100/1151	
4										20	200k,195,192	110	381	1100/1152	
4										20	200k,195,193	110	381	1100/1153	
4										20	200k,195,194	110	381	1100/1154	
4											200k,195,195	110	381	1100/1155	
4											200k,195,196	110	381	1100/1156	

Sliding Data : Footage= 97 Hrs= 11.5 Ft/Hr= 8.43478261
Rotating Data: Footage= -9716 Hrs= 114 Ft/Hr= -85.2280702
Great White Directional Sup.