

DRILL STEM TEST REPORT

1. Date: 10-12-79
2. Well Name & Number: Eidson Comm #1
3. Drill Stem Test Number: 2
4. Depth Tested: From: 12,385 ft. To: 12,500 ft.
5. Formation Tested: Atoka
6. Preflow Time: 15 mins.
7. Tool Open with Poor, Fair, Good, Very Good Blow in 15 mins.
8. Gas to Surface - mins., Maximum MCF/GPD
9. Initial Shut-in Time: 60 mins.
10. Final Flow Time: 45 mins.
11. Tool Open with (Type of Blow): Poor
12. Estimated Maximum Gas Vol: - MCF/GPD; Decreased to
 - MCF on - choke
13. Final Shut-In: 90 mins.
14. Drill String Recovery: 10' GCDM & 4,000' wir cushion
15. Sample Chamber Recovery: 1) 3 cubic ft. gas with 1200 PSI
2) 800 cc drilling mud

	<u>Top</u>	<u>Bottom</u>
--	------------	---------------

Final shut in time must be doubled the final flow time.