

LOVINGTON-ABO FIELD:

State L"A" #11

DRILL STEM TESTS

D.S.T. #1 - From 6036' to 6225' - 4 hour & 15 minute Test - Opened tool W/fair blow of air, Gas up in 3 hours and 55 minutes - not enough to measure - no fluid to surface - Recovered 360' highly gas cut drlg mud, cut an estimate of 3% black oil; 900' mud cut an estimate of 45% oil - Gty oil, 37.6 corrected; 900' gas cut mud W/trace of oil.

D.S.T. #2 - From 8139' to 8300' - One hour & 15 minute test - Opened tool W/very weak blow of air which died in 5 minutes. Left open 1 hour; closed and re-opened W/weak blow of air which died in 6 minutes. Recovered 210' mud - no show of oil, gas or water.

SLOPE TESTS

786'	1-	deg	4828'	-3/4 deg.
1124	-3/4		5283	-1/2
1770	-1/2		5580	-3/4
2361	-1/2		6160	-3/4
2700	1-		6635	-3/4
3032	2-		7015	-3/4
3260	1-1/2		7460	1-1/4
3505	1-1/2		7850	3-
3930	1-		7920	2-1/2
4365	1-		8185	1-3/4
4550	-3/4		8400	1-1/4