

Lovington-Abo Field:

State L"A" #12 -

DRILL STEM TESTS

- D.S.T. #1 - From 6039' to 6250' - 4 hour test - Opened tool W/fair blow of gas to surface in 3 hours and 30 minutes. No fluid to surface. Recovered 90' mud; 1961' mud est. 60% oil cut; 200' mud est 80% oil cut.
- D.S.T. #2 - From 8000' to 8320' - 4 hour test - Opened tool W/weak blow for duration of test. No gas or fluid to surface. Recovered 1768' gas cut mud; no shows of oil or water.
- D.S.T. #3 - From 8320' to 8440' - 4 hour test . Opened tool W/weak blow of air. Gas up in 50 minutes. Vol., too small to measure. No fluid to surface. Recovered 230' mud est. 50% oil cut; 1590' free oil, est 10% mud cut and 88 free oil.

SLOPE TESTS

700'	1- deg.
1030	-1/2
1656	-1/2
2240	Straight
2845	2-
3220	2-1/2
3620	2-1/4
4110	1-1/4
4735	-3/4
5171	-1/4
5920	-3/4
6450	1-1/2
6802	1-1/4
7404	1-1/2
7840	1-1/4
8163	1-1/4
8408	1-

