

Submit 3 Copies  
to Appropriate  
District Office

State of New Mexico  
Energy, Minerals and Natural Resources Department

Form C-103  
Revised 1-1-89

**DISTRICT I**

P.O. Box 1980, Hobbs NM 88241-1980

**DISTRICT II**

P.O. Drawer DD, Artesia, NM 88210

**DISTRICT III**

1000 Rio Brazos Rd., Aztec, NM 87410

**OIL CONSERVATION DIVISION**

2040 Pacheco St.  
Santa Fe, NM 87505

WELL API NO.

30-025-05978

5. Indicate Type of Lease

STATE ☐

FEE ☒

6. State Oil & Gas Lease No.

**SUNDRY NOTICES AND REPORTS ON WELLS**

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A  
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"  
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:

OIL  
WELL ☒

GAS  
WELL ☐

OTHER

2. Name of Operator

Cross Timbers Operating Company

3. Address of Operator

3000 N. Garfield, Suite 175 Midland, Texas 79705

4. Well Location

Unit Letter A : 330 Feet From The North Line and 660 Feet From The East Line

Section 7 Township 20S Range 37E NMPM Lea County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)  
GR 3557'

11.

**Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data**

**NOTICE OF INTENTION TO:**

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐

CHANGE PLANS ☐

PULL OR ALTER CASING ☐

OTHER: ☐

**SUBSEQUENT REPORT OF:**

REMEDIAL WORK ☐ ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☒ PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☐

OTHER: Running 4-1/2" casing ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

12/03/98-12/12/98 MI and RU Norton Drilling Company's rig #7. Deepened hole w/6-1/4" bit to 7530', TD. RU and ran 4-1/2", 11.6#, N-80, LTC casing and set @ 7528'. RU BJ Services and cemented w/365 sx 50/50 Pozmix/C1 C cement w/2% gel, 10% salt, 0.4% FL-52, 3% CD-32 & 1/4#/sx Celloflake. Displaced w/115.8 bbls water. Plug down @ 10.00 p.m., 12/11/98 w/2245 psig. Float held OK. Had full returns. Did not circulate cement to surface. ND BOP. Set slips and cut off casing. NU wellhead. Cleaned and jetted pits. Rig released @ 2:00 a.m., 12/12/98. John West Engineering ran temp survey. Tagged @ 7460', TOC @ 5315'. WOC. Prep to start completion 12/18/98.

12/17/98 Pressure tested 4-1/2" casing to 1000 psig for 15 minutes, held OK.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Mark A. Gosch TITLE Drilling Engineer DATE 12/21/98

TYPE OR PRINT NAME Mark A. Gosch TELEPHONE NO. 915/682-8873

(This space for State Use)

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY: