

APPROVED

COPY TO O.C.C.

Budget Bureau No. 42-R358.4.
Form Approved.

JUL 17 1963

(SUBMIT IN TRIPLICATE)

HOBS

Land Office **Las Cruces**Lease No. **LC 031695 b**Unit **RECEIVED**

JUL 17 1963

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....
NOTICE OF INTENTION TO ABANDON WELL.....	Subsequent Report of Deepen & Triple Complete

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

WARREN UNIT

July 16, 1963

Well No. 26 is located 660 ft. from XXX line and 660 ft. from XXX line of sec. 27

SW/4 SW/4 Sec. 27

20S

38E

NMPM

(1/4 Sec. and Sec. No.)

(Twp.)

(Range)

(Meridian)

NMFU
(Field)Lea
(County or Subdivision)New Mexico
(State or Territory)The elevation of the derrick floor above sea level is 3542 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudlogging jobs, cementing points, and all other important proposed work)

Before Workover: TD 6680 LM, PB 6644, DP 12, Elev 3532, Csg Pt 7 & 6679. Blinebry Zone: Pay Blinebry 5786-6209. NEP 32'. Perf 5786-98', 5808-32', 5863-90', 5940-70', 5984-6000', 6040-86', 6097-6109', 6144-74', 6182-6202'. During May, 1963, Blinebry Zone produced 24,291 MCFG, 726 bbls 50 deg grav dist thru 8/64" chk in 31 days. Non-Prorated. Tubb Zone: Pay Tubb 6346-6586. Perf 6346-68', 6374-6400', 6410-40', 6455-62', 6484-96', 6517-54', 6568-86'. During March, 1963, Tubb Zone produced 617 MCFG, 174 bbls 50 deg grav dist thru 9/64" chk in 5 days. Non-Prorated. Work Done: Killed well. Milled over & rec pkr at 6290', Deepened to 6800'. Ran GR/Sonic & Induction logs. Trtd Drinkard O.M. interval 6680-6800 w/10,000 gals 15% acid. Rec load. Ran triple comp equip. No work performed in Tubb & Blinebry zones. After Workover: TD 6800 LM, DP, Elev, Csg Pt, Tubb & Blinebry pay same as before workover. (See reverse side)

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Continental Oil CompanyAddress Box 68, Eunice, N. M.

USGS-4 NMOC-3 ABS File
Pan Am-Hbs-3 Atl-Ros-2
Calif-Hous, Mid-1 each

By [Signature]
Title District Superintendent

DETAILS OF WORK (cont'd)

Drinking Zone, Pay Drunkard 6680-6800 O.H. Drunkard O.H. Interval
11 166 NO, 22 BAW, W/290 MOPS in 24 hrs. GOR 1747, GNR 16/64,
7p 50 lbs, daily allow 68 NO. PL Conn Shell. Workover started
6-26-63, comp 7-8-63, test 7-8-63.