

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-

5a. Indicate Type of Lease
State ☐ Fee ☒
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL ☐ GAS WELL ☐ OTHER- Injector
Name of Operator Chevron U.S.A. Inc.
Address of Operator P.O. Box 670, Hobbs, NM 88240
Location of Well
UNIT LETTER J, 2158 FEET FROM THE East LINE AND 3197 FEET FROM
THE North LINE, SECTION 6 TOWNSHIP 21S RANGE 36E NMPM.

7. Unit Agreement Name
Eunice Monument South U

8. Farm or Lease Name

9. Well No.
217

10. Field and Pool, or Wildcat
Eunice Monument G/SA

15. Elevation (Show whether DF, RT, GR, etc.)
3562.9

12. County
Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

FORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PLUG OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐
OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☐
CASING TEST AND CEMENT JOBS ☐
OTHER completion ☒
ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1703.

Circulate hole, run GR/CCL from PB to 3500, perf 3880-3922, 3928-3954, 3992-4028, (104 holes) 1 JHPF 180-deg phase, 4" guns. Acidize w/7500 gallons 15% NEFE HCL, swab. Perf 3728-64, 3770-3812, 3822-3856, 1 JHPF (112 holes) 180 deg. acidize w/7500 gallons 15% NEFE HCL, swab, acidize w/150 gallons 15% NEFE HCL f/ 3857 to 3707, acidx perfs in zones 1 & 2 at 3728-3856 w/5600 gallons 15% NEFE HCL w/additives, Swab. Run 2 3/8" IPC tubing to 3695. Pump 70 bbls pkr fluid down casing. Equip for injection. NU injection head, test void to 2500psi, ok. test casing to 600psi, ok. turn over to production, work performed 8-16-87 through 8-20-87.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

L. Helmore / J. M. Sexton

TITLE Staff Drilling Engineer

DATE August 25, 1987

ORIGINAL SIGNED BY JERRY SEXTON
DISTRICT I SUPERVISOR

COPIED BY

FILE 27 1007