

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name Seven Rivers Queen Unit
2. Name of Operator Atlantic Richfield Company	8. Farm or Lease Name
3. Address of Operator P. O. Box 1710, Hobbs, New Mexico 88240	9. Well No. 37
4. Location of Well UNIT LETTER <u>O</u> , <u>990</u> FEET FROM THE <u>South</u> LINE AND <u>2310</u> FEET FROM THE <u>East</u> LINE, SECTION <u>34</u> TOWNSHIP <u>22S</u> RANGE <u>36E</u> NMPM.	10. Field and Pool, or Wildcat So. Eunice-7RQ
15. Elevation (Show whether DF, RT, GR, etc.) 3496' RKB	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input checked="" type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <u>Convert to WIW</u> <input checked="" type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

In accordance w/NMOCC order No. R4589, we propose to convert to water injection service as outlined below:

POH w/tubing.
Make trip w/bit & scraper to 3740'.
Squeeze cmt perf 3521-3652' w/100 sx Class H cement.
Drill out cmt & test w/1000#.
Run Baker Model AD-1 tension pkr on 2-3/8" cmt lined tubing. Set pkr @ 3665'.
Load annulus w/treated fresh water.
Injection will be in OH 3751-3782' & in perf interval 3678-3730'.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED D. D. Sretches TITLE District Drlg. Supv. DATE 10/24/73

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: