

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator Millard Deck		8. Farm or Lease Name Hugh
3. Address of Operator P. O. Box 409, Eunice, New Mexico 88231		9. Well No. 9
4. Location of Well UNIT LETTER D , 330 FEET FROM THE North LINE AND 330 FEET FROM THE West LINE, SECTION 14 TOWNSHIP 22 S RANGE 37 E NMPM.		10. Field and Pool, or Wildcat Penrose-Skelly
15. Elevation (Show whether DF, RT, GR, etc.) 3367' GR		12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- Moved in Leatherwood Drilling Company 1/4/68.
- Spudded at 7:00 PM 1/5/68 using 12 1/4" bit.
- Drilled 12 1/4" hole to 316'.
- Ran 316' of 8 5/8" 24# J-55 used casing.
- Cemented using 150 sacks cement with 2% calcium chloride.
- Cement circulated. Plug down at 9:30 AM 1/6/68.
- Shut down waiting on cement for 14 hours.
- Pressure tested casing to 750 psi without pressure loss.
- Resumed drilling.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Millard Deck TITLE Owner-Operator DATE 1/25/68

APPROVED BY TITLE DATE

CONDITIONS OF APPROVAL, IF ANY: