

COOPER G 1
MERIDIAN OIL IN

PROP TD :
PROSPECT: O P 79.98% 13931A

2-12-91
TD: 3,257 SPUD DATE: 4-02-49
UNIT: K SEC: 11 TWN: 024S RNG: 036E
LOCATION : 1320' FS & WL
***** F I R S T R E P O R T *****
INITIATE WORK TO REFRACTURE STIMULATE YATES. CO W/FOAM. MIRU XPERT.
COULD NOT UNSEAT PUMP. BACKOFF AND STRIP OUT RODS & TBG. TIH W/ 6-1/4
BIT, X-0, 50 JTS 2-7/8" N-80 TBG. SDFD.
AFE-NO: N603 AFE COST: \$ 60,000 PROPERTY: 0-710964-00
ECC: \$ 5,350

2-13-91
TD: 3,257
RUN PKR, TEST TBG. FINISH TIH W/ 6-1/4" BIT TO 2988'. EST FOAM CIRC.
TIH. TAG FILL 3210'. CO TO 3260' BY TALLY. SOLID FILL. PU SMALL
AMOUNT OF OIL & GAS. CIRC CLEAN. TOH W/BIT. SDFD.
AFE-NO: N603 AFE COST: \$ 60,000 PROPERTY: 0-710964-00
ECC: \$ 10,450

2-14-91
TD: 3,257
FRAC. FINISH TOH W/ 6-1/4" BIT. TIH W/7" SCHLUMBERGER SST PKR, SN, 93
JTS 2-7/8" N-80 TBG. TESTING TO 7000#. SET PKR @ 2900'. LOAD ANNULUS
W/ 2% KCL FW & TEST TO 500#. SDFD.
AFE-NO: N603 AFE COST: \$ 60,000 PROPERTY: 0-710964-00
ECC: \$ 14,650

2-15-91
TD: 3,257
TOH W/PKR, CO SAND. RU HOWCO. FRAC W/16.5M GAL 65% FOAM & 61M 12/20
BRADY SAND. AIR 25, MAX 6800#, ISIP 6000#. SANDED OUT @ 6800#. RD
HOWCO. OPEN UP TO PIT @ 1400# ON 1/4" CHOKE. 2-1/2 HRS LATER 250#.
SDFN. LEFT OPEN TO PIT. SAND OUT HAPPENED SUDDENLY INDICATING
SOMETHING HAPPENED @ THE WELLBORE. WELL APPEARED TO HAVE UNLOADED
SAND & WAS CLEANING UP OK. LOAD 223 BBLs.
AFE-NO: N603 AFE COST: \$ 60,000 PROPERTY: 0-710964-00
ECC: \$ 50,455

2-16-91
TD: 3,257
GIH W/PROD TBG & RODS. WELL DEAD. ND FRAC VALVE. PU ON TBG. TOOK 52M
TO COME OFF SLIPS. RU SAND LINE. GIH TO CHECK FOR SAND. TAGGED SN @
2950'. PU ON TBG. PKR SLID UP HOLE BUT COULD NOT OPEN PIPES. PULLED 3
JTS. WTR WENT OVER BOP. SWABBING HOLE. PKR HAD SLID DOWN HOLE WITHOUT
RELEASING. WORKED BYPASS OPEN. POH. GIH W/ 6-1/4" BIT. UNLOAD W/FOAM
@ 2900'. TAG SAND @ 3063'. CO TO 3261'. CIRC CLEAN. START OUT LD
2-7/8" WS. SDFN.
AFE-NO: N603 AFE COST: \$ 60,000 PROPERTY: 0-710964-00
ECC: \$ 55,195

2-17-91
TD: 3,257
***** T E M P O R A R I L Y D R O P P E D *****
TEMPORARILY DROPPED FROM REPORT ON 02/17/91 *
TURN TO PRODUCTION. RAN 2-3/8" PROD TBG, 2" X 1-1/4" X 12 RHBC & 3/4"
RODS. SPACED OUT. RD. TURN TO PRODUCTION.
95 JTS 2-3/8" J-55 2941.28
SN 1.10
MUD ANCHOR 15.05
2967.43
2" X 1-1/4" X 12 RHBC W/STANLY FILTER
116 3/4" RODS
3/4 X 4' SUB
16' POLISH ROD
AFE-NO: N603 AFE COST: \$ 60,000 PROPERTY: 0-710964-00
ECC: \$ 57,200

2-27-91
TD: 3,261
***** T E M P O R A R I L Y D R O P P E D *****
TEMPORARILY DROPPED FROM REPORT ON 02/27/91 *
TEMPORARILY DROPPED FROM REPORT ON 02/17/91.
LD POLISH ROD. NDWH. PU 8 JTS-247.74'- 2-3/8" TBG & RIH. TAG FILL @
3202.37'. LD 1 JT. HANG TBG @ 3187.47'. SN @ 3167.22'. RAN 8 3/4"
RODS & 1 8' X 3/4" SUB, 1 6' X 3/4" SUB & 1 4' X 3/4" SUB. SPACED OUT
PUMP. HUNG WELL ON. LEFT WELL PUMPING. REL TO PRODUCTION. RDMO.
AFE-NO: N603 AFE COST: \$ 60,000 PROPERTY: 0-710964-00
ECC: \$ 58,683