

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEYSUBMIT IN TRIP  
(Other instructions  
reverse side)TE  
reForm approved.  
Budget Bureau No. 42-R1424.

## SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER		5. LEASE DESIGNATION AND SERIAL NO. LC-061936-A
2. NAME OF OPERATOR TEXACO Inc.		6. IF INDIAN, ALLOTTEE OR TRIBE NAME NONE
3. ADDRESS OF OPERATOR P. O. Box 728 - Hobbs, New Mexico		7. UNIT AGREEMENT NAME Cotton Draw Unit
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface Well located 760' from the West Line, and 2080' from the North Line of Section 10, T-25-S, R-32-E, Lea County, N. M.		8. FARM OR LEASE NAME Cotton Draw Unit
14. PERMIT NO. Regular		9. WELL NO. 66
15. ELEVATIONS (Show whether DF, RT, OR, etc.) 3479' (D. F.)		10. FIELD AND POOL, OR WILDCAT Wildcat
		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 10, T-25-S, R-32-E
		12. COUNTY OR PARISH Lea
		13. STATE N. M.

## 16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

## NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON\* ☐CHANGE PLANS ☐

## SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT\* ☐

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

Total Depth - 5000'  
13 3/8" O. D. Casing Cemented at 604'

Ran 4980' of 10 3/4" O. D. Casing, 45.50 LB, J-55, NEW, and cemented at 5000' with the first stage, 650 Sx. Trinity Lite Water, and 200 Sx. Class "C" neat. Cement Circulated. Cemented second stage with 1200 Sx. Trinity Lite Water. Cement did not circulate. Job complete 12:15 A. M. 3-7-67.

Tested 10 3/4" O. D. Casing for 30 minutes with 2000 P. S. I. from 11:30 A. M. to 12:00 Noon March 8, 1967. Tested O. K. Drilled cement plug and re-tested for 30 minutes with 2000 P. S. I. from 7:30 P. M. to 8:00 P. M. March 8, 1967. Tested O. K. Job complete 8:00 P. M. March 8, 1967.

18. I hereby certify that the foregoing is true and correct

SIGNED

*Dan Gillett*  
Dan Gillett

TITLE

Assistant District

DATE

March 9, 1967

(This space for Federal or State office use)

Superintendent

APPROVED BY

TITLE

APPROVED

DATE

CONDITIONS OF APPROVAL, IF ANY:

\*See Instructions on Reverse Side

J. L. GORDON  
ACTING DISTRICT ENGINEER