

Submit 1 Copy To Appropriate District  
Office  
District I - (575) 393-6161  
1625 N. French Dr., Hobbs, NM 88240  
District II - (575) 748-1283  
811 S. First St., Artesia, NM 88210  
District III - (505) 334-6178  
1000 Rio Brazos Rd., Aztec, NM 87410  
District IV - (505) 476-3460  
1220 S. St. Francis Dr., Santa Fe, NM  
87505

State of New Mexico  
Energy, Minerals and Natural Resources  
OIL CONSERVATION DIVISION  
1220 South St. Francis Dr.  
Santa Fe, NM 87505

Form C-103  
Revised July 18, 2013

<b>RECEIVED</b> SEP 26 2013 NMOCD ARTESIA		WELL API NO. 30-015-41135
1. Type of Well: Oil Well <input checked="" type="checkbox"/> Gas Well <input type="checkbox"/> Other <input type="checkbox"/>		5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
2. Name of Operator Devon Energy Production Company, L.P.		6. State Oil & Gas Lease No.
3. Address of Operator 333 W Sheridan Avenue, Oklahoma City, OK 73102		7. Lease Name or Unit Agreement Name Lone Tree Draw 13 State Com
4. Well Location Unit Letter <u>A</u> : <u>150</u> feet from the <u>N</u> line and <u>990</u> feet from the <u>E</u> line Section <u>13</u> Township <u>21S</u> Range <u>27E</u> NMPM County: <u>Eddy</u>		8. Well Number <u>5H</u>
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 3164		9. OGRID Number 6137
		10. Pool name or Wildcat Fenton; Delaware, NE

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐  
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐  
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐  
DOWNHOLE COMMINGLE ☐  
CLOSED-LOOP SYSTEM ☐  
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐  
COMMENCE DRILLING OPNS. ☐ P AND A ☐  
CASING/CEMENT JOB ☒  
OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

7/31/2013- Spud @ 14:30 hrs. TD 17-1/2" hole @ 320'. Left msg @ NMOCD on intent to case & cmt.  
8/1/2013 - RIH w/8 jts 13-3/8" 48# H-40 STC, set @ 316'. Lead w/71bbl Halcen Cl C, yld 1.33 cu ft/sk. Disp w/43.5 bbl FW, circ'd 4bbl cmt to surf.  
8/2/2013 - PT all BOPE @ 250/3000 psi, OK. PT csg @ 1500 psi for 30 min, OK.  
8/3/2013 - Drilled 12-1/4" hole to 2324'. H2S alarm sounded. Shut down operations, cleared rig floor, conducted head count.  
8/4/2013 - American safety services checked for H2S presence, found low battery on #3 sensor @ shakers. Found no H2S presence. Cont'd drilling & TD 12-1/4" hole @ 2814'.  
8/5/2013 - RIH w/62 jts 9-5/8" 40# J-55 LTC csg, set @ 2810'. Lead w/166.4 bbl Econocem Cl C, yld 1.85 cu ft/sk. Tail w/101.8 bbl Halcem Cl C, yld 1.33 cu ft/sk. Disp w/209.6 bbl FW. Circ 78 bbl to surf. PT all BOPE @ 250/3000 psi. Annular leaking oil.  
8/6/2013 - Change inner seals on Annular Preventer. PT @ 250/3000 psi, OK. PT csg @ 1500 psi for 30 min, OK.  
8/14/2013 - TD 8-3/4" hole @ 9585'. RIH w/208 jts 5-1/2" 17# P110 BTC/LTC csg, set @ 9563'. Lead w/141 bbl Versacem C, yld 2.52 cu ft/sk. Tail w/336 bbl Versacem, yld 1.22 cu ft/sk. Disp w/221 bbl KCL. Release rig @ 22:00.

TOC ?

Spud Date: 7/31/2013

Rig Release Date: 8/14/2013

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE  TITLE Regulatory Compliance Coordinator DATE 9/25/2013

Type or print name Ryan DeLong E-mail address: ryan.delong@dvn.com PHONE: 405-552-6559

For State Use Only

APPROVED BY:  TITLE Dist. Reg. Supervisor DATE 9/30/13

Conditions of Approval (if any):