


Well ID: 30-015-37532

Well Name: G J WEST COOP UNIT #259

Event#: 2.00

Report Dates: 04/29/2011



PIPE SPECIFICATION

STRING NAME	SECTION NAME	JOINT COUNT	START DEPTH	END DEPTH	LENGTH	OD SIZE	ID SIZE	WT GRDNT	GRD	CONN
SURFACE	GUIDE SHOE		353.50	355.00	1.50					
SURFACE	CASING	1	313.15	353.50	40.35	13.38	12.71	48.0	H-40	STC
SURFACE	FLOAT COLLAR		313.15	313.15	0.00					
SURFACE	CASING	8	-2.87	313.15	316.02	13.38	12.71	48.0	H-40	STC
PRODUCTION	FLOAT SHOE		5543.45	5545.00	1.55					
PRODUCTION	CASING	1	5499.31	5543.45	44.14	5.50	4.89	17.0	J-55	LTC
PRODUCTION	FLOAT COLLAR		5497.91	5499.31	1.40					
PRODUCTION	CASING	54	3115.47	5497.91	2382.44	5.50	4.89	17.0	J-55	LTC
PRODUCTION	MARKER JOINT	1	3100.85	3115.47	14.62	5.50	4.89	17.0	J-55	LTC
PRODUCTION	CASING	70	3100.85	3100.85	3087.64	5.50	4.89	17.0	J-55	LTC
PRODUCTION	LANDING COLLAR		-3.20	13.21	16.41					
TUBING			-0.88	-0.88	0.00					
TUBING	BULL PLUG	1	-0.88	-0.18	0.70					
TUBING	TUBING	1	-0.18	97.28	97.46					
TUBING		1	97.28	116.58	19.30					
TUBING	SEAT NIPPLE	1	116.58	117.68	1.10					
TUBING	TUBING	1	117.68	1413.12	1295.44					
TUBING		1	1413.12	1415.89	2.77					
TUBING	TUBING	1	1415.89	1480.78	64.89					
TUBING	MARKER JOINT	1	1480.78	1482.78	2.00					
TUBING	TUBING	1	1482.78	5239.90	3757.12					
TUBING			5239.90	5240.00	0.10					
INTERMEDIATE	GUIDE SHOE		850.50	852.00	1.50					
INTERMEDIATE	CASING	1	810.36	850.50	40.14	8.63	8.10	24.0	J-55	STC
INTERMEDIATE	FLOAT COLLAR		808.96	810.36	1.40					
INTERMEDIATE	CASING	19	16.61	808.96	811.11	8.63	8.10	24.0	J-55	STC

CEMENTING

STRING NAME	STAGE #	LEAD TOP (est) (ft)	LEAD TOP (ver) (ft)	TAIL TOP (est) (ft)	TAIL TOP (ver) (ft)
SURFACE	1	0.0	0.0		
PRODUCTION	1	0.0	0.0		
INTERMEDIATE	1	0.0	0.0		

BHA STRING

DRILL EQUIP CODE	DESCRIPTION	LENGTH	OD SIZE	ID SIZE
------------------	-------------	--------	---------	---------

PERFORATION

ZONE	JOB REPORT DATE	ZONE NAME	TOP DEPTH	BOTTOM DEPTH	HOLE SIZE	PEN SIZE	SQUEEZED
1	04/18/2011	LOWER BLINEBRY	5100.00	5300.00	0.41	25.00	N

RECEIVED
MAY 31 2011
WOOD ARTESIA

PERFORATION								
ZONE	JOB REPORT DATE	ZONE NAME	TOP DEPTH	BOTTOM DEPTH	HOLE SIZE	PEN SIZE	SQUEEZED	
2	04/19/2011	MID BLINEBRY	4800.00	4000.00	0.41	25.00	N	
3	04/19/2011	UPPER BLINEBRY	4530.00	4730.00	0.41	25.00	N	
4	04/19/2011	PADDOCK	3980.00	4290.00	0.41	25.00	N	