

Submit 1 Copy To Appropriate District
Office
District I - (575) 393-6161
1625 N French Dr., Hobbs, NM 88240
District II - (575) 748-1283
811 S First St., Artesia, NM 88210
District III - (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV - (505) 476-3460
1220 S St Francis Dr., Santa Fe, NM
87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
Revised August 1, 2011

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

WELL API NO. 30-039-30580
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No. 37465
7. Lease Name or Unit Agreement Name Lybrook
8. Well Number 3
9. OGRID Number 22044
10. Pool name or Wildcat Basin Mancos Gas Pool
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 6,735' GR, 6,752' KB

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH
PROPOSALS)

1. Type of Well: Oil Well ☐ Gas Well ☒ Other

2. Name of Operator

McElvain Energy, Inc.

3. Address of Operator

1050 17th St, Suite 2500, Denver, CO 80265

4. Well Location

Unit Letter I : 2020 feet from the South line and 890 feet from the East line

Section 36 Township 24N Range 7W NMPM County Rio Arriba

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☐
CASING/CEMENT JOB ☐

OTHER: ☐

OTHER: Operation Update - WOPL ☒

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

9/13/2011 - 9/16/2011 - Start Completion. Drill out DV tools @ 2203 & 4432'. Run Scraper. Run CBL. Pressure Test Casing to 1,000 psi for 30 minutes. Survey Pipeline route.

10/4/2011 - 10/21/2012 - Build Battery.

11/17/2011 - 11/29/2011 - Perf Gallup 5394 - 5405'. Acidize perfs w/400 gals 15% HCl. Swab test. Survey alternative pipeline route.

1/20/12 - RU Slickline. Run Static BHP Survey with gradient stops.

2/7/12 - Flowtest well.

Following flowtest - Shut-in well and Wait on Pipeline.

RCVD FEB 13 '12
OIL CONS. DIV.
DIST. 3

PLEASE HOLD ALL INFORMATION CONFIDENTIAL FOR MAXIMUM ALLOWABLE PERIOD OF TIME.

CONFIDENTIAL

Spud Date:


8/12/2011

Rig Release Date:

8/28/2011

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE



TITLE Operations Engineer

DATE 2/8/2012

Type or print name

E. Reed Fischer


E-mail address:

reedf@mcelvain.com

PHONE: 303-893-0933 xtn 330

For State Use Only

APPROVED BY:



TITLE

Deputy Oil & Gas Inspector,
District #3

DATE 2-14-12

Conditions of Approval (if any):

Av