

State of New Mexico
Energy, Minerals and Natural Resources Department
Oil Conservation Division

Sundry Notices and Reports on Wells

1. Type of Well OIL	API # (assigned by OCD) 30-031-05357
	5. Lease Number Fee
	6. State Oil & Gas Lease #
2. Name of Operator Geo Engineering	7. Lease Name/Unit Name Santa Fe Pacific I
	8. Well No. #22
3. Address & Phone No. of Operator P.O. Box 2966 Santa Fe, NM 87505	9. Pool Name or Wildcat
4. Location of Well, Footage, Sec., T, R, M Sec. 29, T-20-N, R-9-W, NMPM, McKinley County Unit B, 1115' FNL and 2325' FWL	10. Elevation:

Type of Submission

☒ Notice of Intent

☐ Subsequent Report

☐ Final Abandonment

Type of Action

☒ Abandonment	☐ Change of Plans
☐ Recompletion	☐ New Construction
☐ Plugging Back	☐ Non-Routine Fracturing
☐ Casing Repair	☐ Water Shut off
☐ Altering Casing	☐ Conversion to Injection
☐ Other -	

13. Describe Proposed or Completed Operations

A-Plus Well Service, contractor, will plug and abandon said well according to the attached procedure prepared by NMOCD.

This work will be in accordance with State of New Mexico Contract No. 98-521.25-059.

RECEIVED
JAN 22 1998
OIL CON. DIV.
DIST. 3

SIGNATURE William F. Clark Contractor
William F. Clark

December 30, 1997

(This space for State Use)

Approved by Johnny Robinson Title DEPUTY OIL & GAS INSPECTOR, DIST. #3 Date JAN 22 1998

COMPANY Geo Engineering		PROPERTY NAME Santa Fe Pacific I		WELL NO. 22
DATE	LOCATION (ULSTR) B-29-ZON-09W		FOOTAGE	
API NO.		POOL		

2" pipe + a 2" pipe tee
two feet above ground level

CASING RECORD:

2" pipe @ 567'
calc. T.O.C. @ 465'

465'
calc. T.O.C.

567'

576'

COMPANY Geo Engineering		PROPERTY NAME Santa Fe Pacific I		WELL NO. 22
DATE	LOCATION (ULSTR) B-29-ZON-09W	FOOTAGE		
API NO.		POOL		

2" pipe & a 2" pipe tee
two feet above ground level

CASING RECORD:

2" pipe @ 567'
calc. T.O.C. @ 465'

1. Determine depth of well
2. If depth is 300' or more continue with procedure. If not clean out csg. to 300'
3. Perf @ 300' & 90'. Est cme. to the surf
4. GIH with slickline + load csg. with cement
5. Poff with slickline & pump cement down the csg & cme. cement to the surf,
6. Install dry hole marker.