

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

## SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT - M" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <u>Dry</u>	7. Unit Agreement Name
2. Name of Operator <u>The Eastland Oil Company</u>	8. Farm or Lease Name <u>Santa Fe</u>
3. Address of Operator <u>704 Western United Life Building, Midland, Texas 79701</u>	9. Well No. <u>1</u>
4. Location of Well UNIT LETTER <u>L</u> , <u>660</u> FEET FROM THE <u>North</u> LINE AND <u>660</u> FEET FROM THE <u>West</u> LINE, SECTION <u>1</u> TOWNSHIP <u>19N</u> RANGE <u>10W</u> NMPM.	10. Field and Pool, or Wildcat <u>Wildcat</u> <u>Sal.</u>
15. Elevation (Show whether DF, RT, GR, etc.) <u>6448 L.F.</u>	12. County <u>McKinley</u>

16.

### Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

#### NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐  
TEMPORARILY ABANDON ☐  
PULL OR ALTER CASING ☐  
OTHER ☐

PLUG AND ABANDON ☒  
CHANGE PLANS ☐  
OTHER ☐

#### SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐  
COMMENCE DRILLING OPNS. ☐  
CASING TEST AND CEMENT JOB ☐  
OTHER ☐


17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Cement is circulated behind 8-5/8" surface casing set at 108 feet. A 7-7/8" hole was drilled to total depth of 3,640 feet with a rotary rig, on September 17, 1972. Schlumberger logs were run to total depth.

It is proposed to plug and abandon the well using the rig <sup>on</sup> location by setting cement plugs with drill pipe as follows:

Plug from 3,388' to 3,288' with 40 sacks  
Plug from 2,575' to 2,425' with 25 sacks  
Plug from 1,350' to 1,300' with 25 sacks  
Plug from 500' to 450' with 25 sacks  
Plug from 10' to surface with 5 sacks

Work is expected to begin September 18, 1972. Verbal approval given by Astec District Office.



18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>George D. Neal</u>	TITLE <u>Superintendent</u>	DATE <u>9-25-72</u>
APPROVED BY <u>Emory Childs</u>	TITLE <u>Sup Dist III</u>	DATE <u>9-28-72</u>
CONDITIONS OF APPROVAL, IF ANY:		