

NEW MEXICO OIL CONSERVATION COMMISSION

C-102 and C-103
Effective 1-1-65

FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	✓

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	
7. Unit Agreement Name	
8. Farm or Lease Name Thomas Drought	
9. Well No. 1	
10. Field and Pool, or Wildcat Wildcat	
12. County McKinley	

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. Name of Operator
Miles Production Company

3. Address of Operator
P. O. Box 154, Carrollton, Texas 75006

4. Location of Well
UNIT LETTER A 330 FEET FROM THE North LINE AND 660 FEET FROM
THE East LINE, SECTION 4 TOWNSHIP 15N RANGE 6W NMPM.

15. Elevation (Show whether DF, RT, GR, etc.)
6610 GR

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input checked="" type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	OTHER <input type="checkbox"/>
OTHER <u>Plug back</u> <input type="checkbox"/>			

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Subject well was drilled to 3060 feet. Dual Induction Laterolog was run to total depth. It is hereby requested to plug the well back as follows:

Set a cement plug from 3060' to 2850' with 40 sacks.
Mud fill to 2050'.
Set a cement plug from 2050' to 1950' with 20 sacks.
Mud fill to 1750'.
Set a cement plug from 1750' to 1550' with 40 sacks.
Mud fill to 1100'.
Set a cement plug from 1100' to 1000' with 20 sacks.

After plugging back, complete well from 728-40' feet in Hospah Formation.
All the above to be done as weather permits.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Steve Kirby TITLE Vice-President DATE December 20, 1978

APPROVED BY AR Henderson TITLE SURVEILLANCE DIST. #3 DATE DEC 26 1978

CONDITIONS OF APPROVAL, IF ANY:

Notify District Office at least 48 hours in advance of field operations.

