

State of New Mexico
Energy, Minerals and Natural Resources Department
Oil Conservation Division

Sundry Notices and Reports on Wells

1. Type of Well OIL	API # (assigned by OCD) 28-20-N-9-W-1615-42
2. Name of Operator Geo Engineering	5. Lease Number Fee
3. Address & Phone No. of Operator P. O. Box 2966 Santa Fe, NM 87505	6. State Oil & Gas Lease #
4. Location of Well, Footage, Sec., T, R, M Sec. 29 T-20-N, R-9-W, NMPM, McKinley County Unit B	7. Lease Name/Unit Name Santa Fe Pacific
	8. Well No. #42
	9. Pool Name or Wildcat
	10. Elevation:

Type of Submission

☒ Notice of Intent

☐ Subsequent Report

☐ Final Abandonment

Type of Action

☒ Abandonment

☐ Recompletion

☐ Plugging Back

☐ Casing Repair

☐ Altering Casing

☐ Other -

☐ Change of Plans

☐ New Construction

☐ Non-Routine Fracturing

☐ Water Shut off

☐ Conversion to Injection

13. Describe Proposed or Completed Operations

A-Plus Well Service, contractor, will plug and abandon said well according to the attached procedure prepared by NMOCD.

This work will be in accordance with State of New Mexico Contract No. 98-521.25-059.

RECEIVED
JAN 22 1998

OIL CON. DIV.
DIST. 3

SIGNATURE William F. Clark Contractor
William F. Clark

December 30, 1997

(This space for State Use)

Approved by Johnny Robinson DEPUTY OIL & GAS INSPECTOR, DIST. #3

Date JAN 22 1998

COMPANY Geo Engineering		PROPERTY NAME Sante Fe Pacific		WELL NO. 42
DATE	LOCATION (ULSTR) B-29-20N-09W	FOOTAGE		
API NO.		POOL		
4 1/2" csg. (No Picture) 165' calc T.O.C.				
CASING RECORD: 4 1/2" casing @ 438' calc. T.O.C. @ 165' P+A Procedure Rigless 40sxs 4 1/2" 438'				

Well Not Found

COMPANY <u>Geo Engineering</u>		PROPERTY NAME <u>Santa Fe Pacific</u>	WELL NO. <u>42</u>
DATE	LOCATION (ULSTR) <u>B-29-20N-09W</u>	FOOTAGE	
API NO.		POOL	

<u>4 1/2" csg. (No picture)</u>	

CASING RECORD:

4 1/2" casing @ 438'
calc. T.O.C. @ 165'

P & A Procedure

1. Determined depth of well
2. If depth is 300' or more continue with procedure. If not move in rig & clean out to 300'
3. Perh. @ 30' & est. cnc. to the surf.
4. G.H. with slick line & load csg. with cement
5. POH with slick line & pump cement down the csg. & cnc. cement to the surf.
6. Install dry hole marker