

DAKOTA RESOURCES, INC.
SANTA FE PACIFIC 29, No. 44
660'FSL, 660'FEL, SEC. 29-T17N-R9W
McKinley County, New Mexico

- 3/9/81 Plug Back Total Depth 3681'
Perforate Entrada 3647' to 3651', 4', 8 holes. Acidize
with 250 gallons 15% MCA. Squeeze perforations with 50
sacks cement. Retainer at 3578'.
- 3/12/81 Plug Back Total Depth 3578'.
Perforate Morrison, 2930' to 2946', 16', 16 holes. Acidize
with 250 gallons 15% MCA. Squeezed perforations with 50
sacks cement. Retainer at 2880'.
- 3/16/81 Plug Back Total Depth 2880'
Perforate Dakota "D" 2570' to 2580', 10', 10 holes. Acidize
with 250 gallons 15% MCA. Set retainer at 2540'. Squeeze
with 50 sacks cement. Left 1/2 barrel cement on top of
retainer.
- 3/19/81 Plug Back Total Depth 2540' ✓
Perforate Dakota "D" 2452' to 2454', 2', 8 holes. Acidize
with 250 gallons 15% MCA. Set bridge plug at 2442'.
- 3/21/81 Plug Back Total Depth 2442'
Perforate Dakota "B" 2427' to 2431', 4', 16 holes. Acidize
with 250 gallons 15% MCA.
- 3/25/81 Plug Back Total Depth 2442'
Temporary Bridge Plug 2400'. Perforate Dakota "A" 2322' to
2324'; 2331' to 2333' and 2338' to 2340', 6', 12 holes.
Acidize with 250 gallons 15% MCA.
- 3/31/81 Plug Back Total Depth 2442' *yes*
Temporary Bridge Plug 2250'. Perforate Hospah 1488' to 1494',
6', 12 holes. Acidize with 250 gallons 15% MCA.
- 4/2/81 Plug Back Total Depth 2442'. Temporary Bridge Plug at 1475'.
Perforate Hospah 1462' to 1464', 2', 8 holes. Acidize with
250 gallons 15% MCA.
- 4/6/81 Plug Back Total Depth 2442'. Temporary Bridge Plug 1450'.
Perforate Hospah 1430' to 1436', 6', 12 holes. Acidize with
250 gallons 15% MCA.
- 4/9/81 Plug Back Total Depth 2442'.
Ran Baker Model R-3 packer on 2-3/8" tubing. Packer set
2239'. Tubing, 2-3/8", at 2313'. Shut in well.

