ŀ	01	Va.	•	,!	ä	į	
í	M	nπ	1	Ω	R	3	١

DEPARTMENT OF THE INTERIOR (Other instructions on reverse side)

Form approved, Budget Bureau No. 42-R1424. 5. LEASE DESIGNATION AND SERIAL NO.

12. COUNTY OR PARISH 13. STATE

Sandoval

N.M.

GEOLOGICAL SURVEY	No. 421	
SUNDRY NOTICES AND REPORTS ON WELLS (Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT—" for such proposals.)	6. IF INDIAN, ALLOTTEE OR TRIBE NAME Jicarilla Apache Tribal	
OIL GAS GAS WELL OTHER	7. UNIT AGREEMENT NAME	
NAME OF OPERATOR	8. FARM OR LEASE NAME	
Tesoro Petroleum Corporation	El Stretcho (
ADDRESS OF OPERATOR	9. WELL NO.	
408 First State Bank Bldg., Abilene, Texas 79604	1	
LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface	Wildcat	
1750' FSL & 890' FWL Section 35 T22N R5W	11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA	
	Sec. 35 T22N R5W	

16.

14. PERMIT NO.

Cheek Appropriate Box To Indicate Nature of Notice Report or Other Data

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

7075 KB

Check Appropriate box to indicate require of reality, report, or Other Data						
NOTICE OF INTENTION TO:			SUBSEQUENT REPORT OF:			
TEST WATER SHUT-OFF FRACTURE TREAT SHOOT OR ACIDIZE REPAIR WELL (Other)	PULL OR ALTER CASING MULTIPLE COMPLETE ABANDON* CHANGE PLANS		WATER SHUT-OFF FRACTURE TREATMENT SHOOTING OR ACIDIZING (Other) (Note: Report results of m Completion or Recompletion	ALTERING CASING ABANDONMENT* Wiltiple completion on Well Report and Log form.)		

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and sones pertinent to this work.) *

Plugged 29 Sep 71, filled hole with 10# mud, with cement plugs as follows: 115 sx 5980-6320, 35 sx 4780-4880, 35 sx 3100-3200, 35 sx 1600-1700, 85 sx1100-1350, 25 sx 225-275, 10 sx 0-30, with standard 4'' pipe marker cemented at surface.





18. I hereby certify that the rangolag is true and correct SIGNED	TITLE Project Engineer	DATE 1 Sep 72
(This space for Federal or State office mac)		
APPROVED BYCONDITIONS OF APPROVAL IF ANY:	TITLE	DATE