

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 0554433

6. IF INDIAN, ALLOTTED OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Rusty Federal

9. WELL NO.

2

10. FIELD AND POOL, OR WILDCAT

Rusty Menefee

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 14, T22N, R7W

12. COUNTY OR PARISH

Sandoval

13. STATE

N.M.

1.

OIL WELL ☐ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Chace Oil Company

3. ADDRESS OF OPERATOR

313 Washington, S.E., Albuquerque, N.M. 87108

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.)

See also space 17 below.
At surface

1850 FNL, 800 FEL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6960 GR

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

(Other) ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

ABANDON* ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐

FRACTURE TREATMENT ☐

SHOOTING OR ACIDIZING ☐

(Other) ☐

REPAIRING WELL ☐

ALTERING CASING ☐

ABANDONMENT* ☐

Progress Report ☒

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

4-8-75 Installed pump jack - pumped up in 30 min. Daily rate 90 bbls per day - clear water and slight gas blow.

4-9,10,11,12,13,14, 75 - As above

4-15-75 Removed pump jack

4-16-75 Moved in work over rig set tubing and packer at 3380' swabbed Recovered water and sli show gas.

4-17-75 Swabbing no increase in hydrocarbons.

4-18-75 Fluid level 1200' SIWHP 20# - Came out of hole - layed down 1555' of tubing.

4-19-75 Set 4 1/2" 9.5 x 13.5 sleeve valve cement retainer at 3100' Perforated 4' 2 shots per foot from 1880'-84'. Went in with packer and 2-7/8" tubing set packer at 1854' - Swabbed once, well started flowing gas at 25# pressure. SIP-lhr. 360#

18. I hereby certify that the foregoing is true and correct

SIGNED

Rayce McLean

TITLE

President

DATE 4-21-75

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side

