

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 6680

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Dome Rusty 24-22-7

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Rusty Chacra Extension

11. SEC. T., R., M., OR BLK. AND
SURVEY OR AREA

Section 24-T22N-R7W

12. COUNTY OR PARISH

Sandoval

13. STATE

New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL ☐ WELL GAS ☒ WELL OTHER

2. NAME OF OPERATOR

Benson Mineral Group, Inc.

3. ADDRESS OF OPERATOR

3200 Anaconda Tower, 555 17th Street, Denver, Colorado 80202

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

1840' FSL & 1520' FEL, Section 24-T22N-R7W

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6839 GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) Set casing.

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones parti-
nent to this work.)*

6-9-78: Spud. Drill to 100'. 7" casing set at 100' with 60 sacks cement, circulate.
6-10-78: Drilling at 440'. Pressure test casing to 600 psi, OK.
6-12-78: TD 2000. Run log.
6-13-78: Ran 4½" casing, set at 1980' with 290 sacks cement.

18. I hereby certify that the foregoing is true and correct

SIGNED

Paul C. Ellison

TITLE Production Manager

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

RECEIVED

JUL 3 1978

U. S. GEOLOGICAL SURVEY
DURANGO, COLO.

*See Instructions on Reverse Side