5. LEASE NM 29169 6. IF INDIAN, ALLOTTEE OR TRIBE NAME None
7. UNIT AGREEMENT NAME None 8. FARM OR LEASE NAME
Lewis 28-21-3  9. WELL NO.
#1  10. FIELD OR WILDCAT NAME
Wildcat Gallup  11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA
Section 28-T21N-R3W  12. COUNTY OR PARISH Sandoval New Mexico
14. API NO.  15. ELEVATIONS (SHOW DF, KDB, AND WD)
7020 GR.
(NOTE: Report results of multiple completion or zone change on Form 9–330.)  OIL! CON. CON. CON. DIST. 3

measured and true vertical depths for all markers and zones pertinent to this work.)

After 14 hours, the DV tool was drilled out. The 7" casing was then tested to 1500 psi for 30 minutes with no decline in pressure. After drilling out cement and casing shoe a  $6\frac{1}{4}$ " hole was drilled with air to 4760'. TD was reached on October 18, 1981 at 7:30 p.m.

Subsurface Safety Valve: Manu. and Type		Set @	Ft.
18. I hereby certify that the foregoing is to	rue and correct	November 4, 1981	
	(This space for Federal or State office use)		
APPROVED BY	TITLE DATE	:	

LEVERTEU FOR RECORD

\*See Instructions on Reverse Side

NOV 06 1981