

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Budget Bureau No. 42-R359.4.
Approval expires 12-31-60.

Indian Agency Jicarilla
Tribal Jicarilla
Allottee Jicarilla "B"
Lease No. Contract #68

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL		SUBSEQUENT REPORT OF WATER SHUT-OFF	<u>Surface</u>	<u>Y</u>
NOTICE OF INTENTION TO CHANGE PLANS		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING		
NOTICE OF INTENTION TO TEST WATER SHUT-OFF		SUBSEQUENT REPORT OF ALTERING CASING		
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL		SUBSEQUENT REPORT OF REDRILLING OR REPAIR		
NOTICE OF INTENTION TO SHOOT OR ACIDIZE		SUBSEQUENT REPORT OF ABANDONMENT		
NOTICE OF INTENTION TO PULL OR ALTER CASING		SUPPLEMENTARY WELL HISTORY		
NOTICE OF INTENTION TO ABANDON WELL				

RECEIVED
NOV 21 1958

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

U. S. GEOLOGICAL SURVEY
FANNINGTON NEW MEXICO
November 20, 1958

Jicarilla "B"
Well No. 17 is located 1980 ft. from N line and 1980 ft. from W line of sec. 5

SE 1/4 - NW 1/4 Section 5
(1/4 Sec. and Sec. No.)

24N
(Twp.)


5W
(Range)

N.M.P.M.
(Meridian)

Otero-Gallup
(Field)

Rio Arriba
(County or Subdivision)

New Mexico
(State or Territory)



The elevation of the derrick floor above sea level is 6636 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

SPUDDED: 3:00 P.M., 11/16/58.

Ran & set 10-3/4" casing at 353' & cemented w/300 sks. reg. cement, 2% CaCl.
Cement circulated to surface.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company _____

Address _____

By (Signed) P. E. Gosper

Title District Superintendent

