

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM-1419

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

Jicarilla Apache

7. UNIT AGREEMENT NAME

(Lease Contract #9)

8. FARM OR LEASE NAME

J. Apache "A"

9. WELL NO.

7

10. FIELD AND POOL, OR WILDCAT

Otero/Gallup Basin/Dakota

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

/ Sec. 26, T25N, R5W

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

Gr. 6961'

12. COUNTY OR PARISH

13. STATE

Rio Arriba

New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

1. STOP WATER SHUT-OFF

☐
☐
☐
☐

2. PULL OR ALTER CASING

☐
☐
☐
☐

3. FRACTURE TREAT

4. MULTIPLE COMPLETE

5. SHOOT OR ACIDIZE

6. ABANDON*

7. REPAIR WELL

8. CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

9. WATER SHUT-OFF

☐
☐
☐
☐

10. REPAIRING WELL

☐
☐
☐
☐

11. FRACTURE TREATMENT

12. ALTERING CASING

13. SHOOTING OR ACIDIZING

14. ABANDONMENT*

(Other) Casing setting and testing

XX

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Moved in and rigged up Aztec Well Servicing Co. Rig 124, and spudded a 12 $\frac{1}{4}$ " hole at 6 P.M. 10-11-75. The 12 $\frac{1}{4}$ " hole was drilled to a total depth of 385', and conditioned for surface casing. A total of nine (9) joints of 9-5/8" O.D. 36# K-55 R-3 8rd. L&C new casing was run and set at a depth of 381'. Dowell cemented the 9-5/8" casing with 450 sacks Class "A" cement w/ 2% CaCl₂. Plug was displaced to 340' at 4:30 A.M. on 10-12-75. A total of 75 sacks of cement was circulated to the surface. After WOC for 12 hrs., the casing was tested to 1000 psi for 15 min. and held full pressure. The cement and guide shoe were drilled out and 8-3/4" hole commenced at 7:45 P.M. 10-12-75.

Plans are to drill an 8-3/4" hole to \pm 7500' or a depth sufficient to test the Dakota/Graneros sands for production.

18. I hereby certify that the foregoing is true and correct

SIGNED

D. Lansou

TITLE

Drilling Supervisor

DATE

Oct. 14, 1975

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side