

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

Lse. Contract #9

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

Jicarilla Apache

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

J. Apache "A"

9. WELL NO.

8

10. FIELD AND POOL, OR WILDCAT
Otero: Pictured Cliffs and
Chacra11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 26, T25N, R5W

12. COUNTY OR PARISH
Rio Arriba13. STATE
New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

Amerada Hess Corporation, Att: Drilling Services

3. ADDRESS OF OPERATOR

P.O. Box 2040, Tulsa, Oklahoma 74102

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)

At surface

960' FSL and 1690' FWL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

Gr. 6910'

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) Spudding ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐☒(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)


17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

Moved in and rigged up Cactus Drlg. Co. rig #19 and spudded a 12 $\frac{1}{4}$ " hole at 10 PM, 9/26/76, drilled to 225', cond. hole, run, set 8-5/8" OD 24# K-55 new casing at 225' and cemented by B.J. W/225 sx. Class B cement with max. PP 1000#, circ. est. 80 sx. cement to surface, fin. cnt. job @ 8:30 AM 9/27/76, WOC 13 hrs., trip in W/7-7/8" bit, tested csg. to 1000#, held O.K., drilled out cement and float equipt. 183 to 225' and started drilling out under surface csg. @ 1 AM, 9/28/76.

Plan to drill to a PTD of 4,050' +/-, log well and complete in zones as above if log indicates production.

18. I hereby certify that the foregoing is true and correct

SIGNED



TITLE Supervisor, Drlg. Adm. Serv.

DATE 9/28/76

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

*See Instructions on Reverse Side