

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 1004-0135
Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO.

SF 079266

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Vaughn

9. WELL NO.

32E

10. FIELD AND POOL, OR WILDCAT

Basin Dakota

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 29, T-26-N, R- 6-W
N.M.P.M.

12. COUNTY OR PARISH 13. STATE

Rio Arriba NM

1. OIL ☐ GAS ☒
WELL WELL OTHER

2. NAME OF OPERATOR

El Paso Natural Gas Company

3. ADDRESS OF OPERATOR

Post Office Box 4289, Farmington, NM 87499

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*

See also space 17 below.)

At surface 1890'S, 860'E

RECEIVED

14. PERMIT NO.

DEC 19 1985

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6389' EL

18. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

BUREAU OF LAND MANAGEMENT
FARMINGTON RESOURCE AREA

SUBSEQUENT REPORT OF:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

WATER SHUT-OFF

REPAIRING WELL

FRACTURE TREAT

MULTIPLE COMPLETE

FRACTURE TREATMENT

ALTERING CASING

SHOOT OR ACIDIZE

ABANDON*

SHOOTING OR ACIDIZING

ABANDONMENT*

REPAIR WELL

CHANGE PLANS

(Other)

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

11-22-85 Cleaned out to 7504'. Pressure tested casing, did not hold. Isolated leaks @ both stage tools set @ 3119' and 5786'. Squeeze cemented leak @ 5786' with 100 sks. Class "B" neat (118 cu.ft.) WOC 6 hrs. Squeeze cemented leak @ 3119' with 100 sks. Class "B" neat (118 cu.ft.). WOC 18 hrs.

11-23-85 Cleaned out cement @ 3119'. Pressure tested to 4000 psi, ok. Cleaned out remaining cement. Pressure tested to 4000 psi, ok.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Drilling Clerk

DATE

12-17-85

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side

NMOCC