

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

SF079363

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

San Juan 28-6 Unit

8. FARM OR LEASE NAME

San Juan 28-6 Unit

9. WELL NO.

187

10. FIELD AND POOL, OR WILDCAT

So. Blanco P. C.

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREASec. 1, T-27-N, R-8-W
N.M.P.M.

12. COUNTY OR PARISH 13. STATE

Rio Arriba New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS
(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

El Paso Natural Gas Company

3. ADDRESS OF OPERATOR

P. O. Box 990, Farmington, New Mexico 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

1705'S, 1775'W

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6564' GL

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

06-15-74 T.D. 3473'. Ran 111 joints 2 7/8", 6.4#, H-40 production casing, 3461' set at 3473'. Baffle set at 3462'. Cemented with 342 cu. ft. cement. WOC 18 hours. Top of cement at 1975'.

08-22-74 Tested Casing to 4000#--OK.
PBTB 3462'. Perf'd 3334-50', 3360-70' with 16 shots per zone. Frac'd with 36,000# 10/20 sand and 35,952 gallons treated water. Dropped 1 set of 16 balls. Flushed with 798 gallons water.

18. I hereby certify that the foregoing is true and correct

SIGNED

A. D. Brisco

TITLE

Drilling Clerk

DATE

August 23, 1974

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

*See Instructions on Reverse Side

AUG 27 1974

U. S. GEOLOGICAL SURVEY
DURANGO, COLO.