


Form 9-231a  
(Feb. 1961)



4-USGS  
2-Skelly, Hobbs, & Alb.  
1-D  
1-F

(SUBMIT IN TRIPLICATE)

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

SWP-123

Budget Bureau No. 42-R366.4.  
Approval expires 12-31-60.

Land Office \_\_\_\_\_  
Lease No. **SF-078392**  
Unit \_\_\_\_\_  
**Hanson Federal**

SUNDRY NOTICES AND REPORTS ON WELLS

RECEIVED

NOTICE OF INTENTION TO DRILL		SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF		SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL		SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE		SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING		SUPPLEMENTARY WELL HISTORY	X
NOTICE OF INTENTION TO ABANDON WELL			

JAN 2 1963

U. S. GEOLOGICAL SURVEY  
FARMINGTON, NEW MEXICO

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Well No. 1 is located 1190 ft. from XXX line and 790 ft. from XXX line of sec. 11  
SW/4 SW/4 Sec. 11 26 N 11 W NMPM  
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)  
Basin Dakota San Juan New Mexico  
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 6329 ft. G.L.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

- 12/18/62 Picked up 1 1/2" non-upset tbg. CO to 6445'. Tested csg. to 3500#. Ran correlation log and perf. 6426-32 w/4JPF.  
12/19/62 SWF w/32,000# 20-40 sd & 45,000 total gals. gelled wtr. FBD 2900#, TP 3500-2800#, ATP 3200#, inj. rate 30.6 BPM. ISI 1450#, SMSI 1350#. Spotted 500 gals. 7 1/2% BDA ahead of flush. Set BP @ 6419'. Perf. 6360-64, 6398-6403 w/4JPF. SWF w/10,000# 40-60 sd, 18,000# 20-40 sd & 36,100 total gals. gelled wtr. FBD 1900#, TP 3000-2600#, ATP 2800#, inj. rate 35.2 BPM. SI 1500#, SMSI 1450#. Shut well in 3 hrs.  
12/20/62 Drilled BP @ 6419'. CO to 6444'. Landed 196 jts. 1 1/2" tbg. @ 6430'. Swabbing.  
12/21/62 Swabbed well in, cleaning prep. to SI for gauge.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Southwest Production Company

Address 234 Petr. Club Plaza

Farmington, New Mexico

Original signed by  
By Carl W. Smith

Title Superintendent