

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office **Santa Fe**
Lease No. **079729**
Unit **San Juan 28-4 Unit**
14-08-001-933

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....	<input checked="" type="checkbox"/>
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....	
NOTICE OF INTENTION TO ABANDON WELL.....		

RECEIVED
NOV 6 1957
U. S. GEOLOGICAL SURVEY
FARMINGTON, NEW MEXICO

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

November 4, 19 57

Well No. 13-20 is located 840 ft. from SW line and 1700 ft. from W line of sec. 20

SW Sec. 20 (1/4 Sec. and Sec. No.) 28N (Twp.) 4W (Range) N.M.P.M. (Meridian)
Blanco (Field) Rio Arriba (County or Subdivision) New Mexico (State or Territory)


The elevation of the derrick floor above sea level is 7345 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

10-29-57 Total Depth 6712'.
Ran 61 joints 5 1/2", 15.50#, J-55 casing (2301') set at 4414' to 6712' with 100 sacks regular cement, 100 sacks Pozmix, 4 1/2 Gal, 1/8# Floccs/per sack, followed by 100 sacks regular cement. Held 1000# for 30 minutes.

Top of cement by temperature survey at 4414'.



I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company El Paso Natural Gas Company

Address Box 997

Farmington, New Mexico

By Original Signed D. C. Johnson

Title Petroleum Engineer

+

