

SAN JUAN 28-7 #22

30-039-07422

1879' FNL – 520' FEL, Section 17, T28N-R7W
Rio Arriba County, NM

12/20/2000 MIRU Aztec Well Service Rig No.376. Set in all equipment & rigged up same. SDON.
12/21/2000 SITP:320 psi. SICP: 280 psi. Bled well down. ND wellhead. NU BOP. Strap out of hole with 2 3/8" tubing. 155 joints = 4848.95'. SWI-SDON.
12/22/2000 SICP:230 psi. Bled well down. PU 6" bit, bit sub w/float, (12) 4 1/8" OD DC's, X-O sub, X-O sub,(BHA=356.04'). TIH w/ BHA & 2 3/8" tubing. Tagged @ 4837'. PUH to 4400'. SWI-SDF holidays. Finished laying clean out lines off casing for N2 cleanout.
12/27/2000 SITP: 0 psi. SICP: 320 psi. Bled well down. TIH to 4834'Held safety meeting. RU BJ Services N2 equipment. Cleaned out open hole from 4837'-5008'. Got stuck @ 5008' & ran out of N2. Bled N2 pressure off well. Worked pipe free. PUH to 4400'. SWI-SDON.
12/28/2000 SITP:40 psi. SICP: 280 psi. Bled well down. TIH & tagged @ 4912'. RU swivel. Unloaded hole w/ N2. Cleaned out open hole from 4912'-5200'. From 5003'-5011' is a sticky shale section with sluffing shale. Blew hole on bottom for 20 mins with N2. Shut down N2. PUH to 4412'. Pulled tight through 5000'. SWI-SDON.
12/29/2000 SITP:40 psi.SICP: 280 psi. Bled well down. TIH w/2 3/8" tubing, DC's, X-O, from 4412'-5190'. Tagged @ 5190', 21' of fill. PUH to 4412'. SWI-SD For Holidays. Re-spot catwalk & pipe rack. Unload 4 1/2" liner.
1/2/2001 SITP:40 psi. SICP:280 psi. Bled well down. TIH w/ 2 3/8" tubing. Tagged @ 5151'. RU Halliburton N2 & held safety meeting. Broke circ with N2 . Cleaned out fill from 5151'-5200' w/ 1000 scf/min N2 @ 300 -330 psi. Blew hole clean. TOH with 2 3/8" tubing, DC's,bit. Changed out elevators. Held safety meeting. RU San Juan casing crew. RIH with 4 1/2" liner & hanger assembly, DC's & 1 stand of tubing. SWI-SDON.
1/3/2001 SITP:40 psi. SICP: 280 psi. Bled well down. TIH with liner & hanger assembly & 59 stands + 1 single. Tagged @ 5110'. 90' of fill. RU Halliburton N2 unit. Held safety meeting. Attempted to blow hole clean with N2. Could not establish circ with N2. Lost 12K string weight & hole was packed off. RD Halliburton N2 unit. TOH w/ 2 3/8" tubing to top of DC's. SWI-SDON.