

NEW MEXICO OIL CONSERVATION COMMISSION

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	

**SUNDRY NOTICES AND REPORTS ON WELLS**  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL <input type="checkbox"/> GAS <input checked="" type="checkbox"/> WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator <b>SUPRON ENERGY CORPORATION</b>	8. Firm or Lease Name <b>Mims State Com.</b>
3. Address of Operator <b>P.O. Box 808, Farmington, New Mexico 87412</b>	9. Well No. <b>1-A</b>
4. Location of Well UNIT LETTER <b>D</b> <b>925</b> FEET FROM THE <b>North</b> LINE AND <b>855</b> FEET FROM THE <b>West</b> LINE, SECTION <b>16</b> TOWNSHIP <b>29 North</b> RANGE <b>9 West</b> N.M.P.M.	10. Field and Pool, or Wildcat <b>Blanco Pictured Cliffs</b> <b>Blanco Mesaverde</b>
15. Elevation (Show whether DF, RT, GR, etc.) <b>5777 Gr.</b>	12. County <b>San Juan</b>

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. Spud 13-3/4" surface hole at 8:00 p.m. on 11-13-79.
2. Drilled surface hole to T.D. of 305 ft. R.K.B.
3. Ran 8 jts. (294 ft.) of 9-5/8" 32.30#, H-40 csg. Landed at 305 ft. R.K.B.
4. Cemented with 250 sx of class "B" cement w/3% CaCl. Pllg down at 5:30 p.m. 11-15-79. Cement circulated to surface.
5. Wait on cement 12 hours.
6. Pressure tested casing to 1000 PSIG for 15 minutes. Pressure held OK.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Rudy D. Morro TITLE Area Superintendent DATE 11-20-79  
Original Signed by L. E. [Signature]  
APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE NOV 20 1979  
CONDITIONS OF APPROVAL, IF ANY: