

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use Form 9-331-C for such proposals.)

1. oil ☐ gas ☒ other

2. NAME OF OPERATOR
Northwest Pipeline Corporation

3. ADDRESS OF OPERATOR
P.O. Box 90, Farmington, NM 87401

4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17 below.)
AT SURFACE: 1980' FSL & 2100' FWL
AT TOP PROD. INTERVAL: Same as above
AT TOTAL DEPTH: Same as above

16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

REQUEST FOR APPROVAL TO:

TEST WATER SHUT-OFF ☐
FRACTURE TREAT ☐
SHOOT OR ACIDIZE ☐
REPAIR WELL ☐
PULL OR ALTER CASING ☐
MULTIPLE COMPLETE ☐
CHANGE ZONES ☐
ABANDON* ☐
(other) Intermediate, & Production Csg.

SUBSEQUENT REPORT OF:

RECEIVED

(NOTE: Report results of multiple completion or zone change on Form 9-330.)

JUL 23 1981

U. S. GEOLOGICAL SURVEY
FARMINGTON, N. M.

RECEIVED
JUL 27 1981
OIL CON. COM.
DIST. 3

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

7-8-81 to 7-10-81 Drlg ahead to a depth of 4135'.

7-11-81 Ran 100 jts (4123') of 7", 20#, K-55, ST&C & set at 4135' w/ FC @ 4092'. Halliburton cmt'ed w/ 95 sx 65/35 poz w/ 12% gel. Tailed w/ 75 sx C1 "B" w/ 2% CaCl₂. Plug displaced w/ 165 bbls & down @ 0400 hrs 7-11-81. Did not circ behind 7" csg. Calculated top of cmt @ 2952'.
7-12-81 to 7-13-81 Drlg ahead to a depth of 6165 (TD) w/ gas.

7-14-81 Ran Induction, Neutron, Density & GR logs. Ran 69 jts (2193') of 4-1/2", 10.5#, K-55, ST&C & set from 6160' to 3967'. FC @ 6125'. Halliburton cmt'ed w/ 220 sx C1 "B" w/ 4% gel & 12-1/2# fine tils/sx. Plgu displaced w/ 65 bbls wtr & down @ 1200 hrs 7-14-81. Reversed out 15 bbls cmt. Schlumberger ran GR-TDT logs from 4135' - 3135' (PC interval). Rig released at 1830 hrs 7-14-81.

Subsurface Safety Valve: Manu. and Type

NOW WAITING ON COMPLETION

18. I hereby certify that the foregoing is true and correct

SIGNED Donna J. Grace TITLE Production Clerk DATE 7-21-81

(This space for Federal or State office use)

APPROVED BY _____ TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY:

NMOCC

*See Instructions on Reverse Side

djb/