

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 1004-0135
Expires August 11, 1985

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. <input type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER		3. LEASE DESIGNATION AND SERIAL NO. Jicarilla Contract 459
2. NAME OF OPERATOR Robert L. Bayless		6. IF INDIAN, ALLOTTEE OR TRIBE NAME Jicarilla Apache Tribe
3. ADDRESS OF OPERATOR P.O. Box 168, Farmington, NM 87499-0168		7. UNIT ASSIGNMENT NAME
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below) At surface 1650' FNL & 790' FWL		8. FARM OR LEASE NAME Jicarilla 459
14. PERMIT NO.		9. WELL NO. #2
15. ELEVATIONS (Show whether OF, RT, GL, etc.) 7162' GL 7174' KB		10. FIELD AND POOL, OR WILDCAT Wildcat
		11. SEC., T., R., W., OR BLK. AND SURVEY OR AREA Sec. 20-T30N-R3W
		12. COUNTY OR PARISH Rio Arriba
		13. STATE NM

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF <input type="checkbox"/>	PULL OR ALTER CASING <input type="checkbox"/>
FRACTURE TREAT <input type="checkbox"/>	MULTIPLE COMPLETE <input type="checkbox"/>
SHOOT OR ACIDIZE <input type="checkbox"/>	ABANDON* <input type="checkbox"/>
REPAIR WELL <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
(Other) <input type="checkbox"/>	

SUBSEQUENT REPORT OF:

WATER SHUT-OFF <input type="checkbox"/>	REPAIRING WELL <input type="checkbox"/>
FRACTURE TREATMENT <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
SHOOTING OR ACIDIZING <input type="checkbox"/>	ABANDONMENT* <input type="checkbox"/>
(Other) <input type="checkbox"/> Set Production Casing	

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work).*

SEE ATTACHED MORNING REPORT

RECEIVED
NOV 16 1987
CIVIL DIV.
BOSTON

I hereby certify that the foregoing is true and correct

SIGNED Robert L. Bayless TITLE Operator

DATE 11/11/87

(This space for Federal or State office use)

APPROVED BY _____ TITLE _____

DATE _____

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side

ROBERT L. BAYLESS

PETROLEUM PLAZA BUILDING
P. O. BOX 168
FARMINGTON, NEW MEXICO 87499
(505) 326-2659

JICARILLA 459 #2
Sec. 20, T30N, R3W
1650' FNL & 790' FWL
Rio Arriba County, NM

DAILY REPORT

- 11/04/87 Spud well at 9:00 a.m. on 11/03/87. Drill 150 feet of 9 7/8" surface hole. Run three (3) joints of 7 5/8" 26.4 #/ft S-95 LTC used casing (133.38 feet) and land at 145 feet RKB. Rig up Cementers, Inc. Cement surface casing with 60 sacks of Class B cement with 3% CaCl₂ (71 ft³). Good circulation throughout job. Circulate cement to the surface. Plug down at 12:30 p.m. 11/03/87. Wait on cement 8 hours.
- 11/05/87 Drilling ahead at 1802'.
- 11/06/87 Lost one (1) cone in hole on Bit #3, remaining cones looked very good. Trip in hole with magnet. Recover metal shavings and chips, no cone. Trip in hole with Bit #4. Work junk in hole and drilling ahead at 2227'.
- 11/07/87 Bit #4 will not drill properly. Trip out of hole to look at bit #4. Bit #4 has a piece of cone missing. Trip in hole with magnet. Recover lost cone from bit #3 and cone from bit #4. Drilling ahead at 2783'.
- 11/08/87 Drilling ahead at 3429'.
- 11/09/87 Drilling ahead at 3822'.
- 11/10/87 TD well at 4150' at 2:15 a.m. on 11/10/87. Circulate for 3/4 hours. Trip out of hole for logs. Rig up loggers.

ROBERT L. BAYLESS

PETROLEUM PLAZA BUILDING
P. O. BOX 168
FARMINGTON, NEW MEXICO 87499
(505) 326-2659

JICARILLA 459 #2
Sec. 20, T30N, R3W
1650' FNL & 790' FWL
Rio Arriba County, NM

DAILY REPORT PAGE 2

11/11/87 Log with Welex. Run 1EL, CDL, and CNL logs. Trip in hole with drillpipe. Lay down drillpipe and collars. Run 4 1/2" casing as follows:

<u>DESCRIPTION</u>	<u>LENGTH</u>	<u>DEPTH</u>
KB to landing point	12.00	0 - 12
96 joints of 4 1/2" 11.6#/ft J-55 LTC Casing	4091.64	12 - 4104
1 - 4 1/2" Differential fill float collar	1.85	4104 - 4105
1 joint of 4 1/2" 11.6#/ft J-55 LTC Casing	37.54	4105 - 4143
1 - 4 1/2" Cement filled guide shoe	.67	4143 - 4144

	4143.70	

Centralizers at: 4124, 3805, 3763, and 3720. Rig up Dowell. Pump five (5) bbls of water ahead of cement. Cement longstring with 300 sacks of class B cement with 2% D-79 and 1/4# celeflake per sack tailed by 150 sacks of 50/50 pozmix with 2% gel, 10% salt, and 1/4# flocele per sack. Good circulation throughout job. Circulate cement to surface. Bump plug to 2000 PSI. Held okay. Plug down at 6:30 p.m. 11/10/87. Rig down, release rig at 12:00 a.m. 11/11/87. Wait on completion.