

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE\*  
(Other instructions on reverse side)Form approved.  
Budget Bureau No. 42-R1424

5. LEASE DESIGNATION AND SERIAL NO.

Santa Fe 079511

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME  
N E Blanco Unit Agrmt.  
No. 1, Sec. 929

8. FARM OR LEASE NAME

Northeast Blanco Unit

9. WELL NO.

5X

10. FIELD AND POOL, OR WILDCAT

Blanco Mesaverde

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

SW/4, Sec. 13-30N-8W

12. COUNTY OR PARISH

SAN JUAN

13. STATE

NEW MEXICO

## SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. ☐ OIL WELL ☐ GAS WELL ☒ OTHER
2. NAME OF OPERATOR  
BLACKWOOD & NICHOLS COMPANY
3. ADDRESS OF OPERATOR  
P.O. BOX 1237, DURANGO, COLORADO 81301
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)  
At surface

1190' F/SL - 1100' F/WL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6099' DF

## 16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

## NOTICE OF INTENTION TO:

## SUBSEQUENT REPORT OF:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

WATER SHUT-OFF

REPAIRING WELL

FRACTURE TREAT

MULTIPLE COMPLETE

FRACTURE TREATMENT

ALTERING CASING

SHOOT OR ACIDIZE

ABANDON\*

SHOOTING OR ACIDIZING

ABANDONMENT\*

REPAIR WELL

CHANGE PLANS

(Other)

(Other)

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

On 2-26-74 set Howco cement retainer at 4500', cemented Mesaverde Zone with 50 sacks of Class B cement. Left 20' cement on top of retainer. Second stage plug, 150 sacks, Class B cement, 1500' to 3000'. Third stage plug, 60 sacks, Class B cement, 60' to 680'. Removed well head, left 20' cement plug from surface in 5" casing, welded cap over 5" casing. Job completed 7:00 A.M., 2-26-74.



18. I hereby certify that the foregoing is true and correct

SIGNED DeLasso Loos TITLE Field SuperintendentDATE 2-27-74

(This space for Federal or State office use)

APPROVED BY (Orig. Sgd.) RAYMOND W. VINYARDTITLE ACTING DISTRICT SUPERVISORDATE DEC 01 1981

CONDITIONS OF APPROVAL, IF ANY:

\*See Instructions on Reverse Side

NMOCC

U. S. GEOLOGICAL SURVEY  
DURANGO, COLO.