

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

30-039-22305

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>	5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
2. Name of Operator Northwest Pipeline Corporation	5. State Oil & Gas Lease No. E 347-26
3. Address of Operator P.O. Box 90, Farmington, N.M. 87041	7. Unit Agreement Name San Juan 31-6
4. Location of Well UNIT LETTER <u>O</u> , <u>1000'</u> FEET FROM THE <u>South</u> LINE AND <u>900'</u> FEET FROM THE <u>East</u> LINE, SECTION <u>36</u> TOWNSHIP <u>31N</u> RANGE <u>6W</u> NMPM.	8. Farm or Lease Name San Juan 31-6
	9. Well No. #37
	10. Field and Pool, or Wildcat Basin Dakota
15. Elevation (Show whether DF, RT, GR, etc.) 6531' GR	12. County

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☐
CASING TEST AND CEMENT JOB ☐
OTHER Frac Job ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including anticipated date of starting any proposed work) SEE RULE 1103.

3-1-81 MOL & RU. Cleaned out hole w/ 3-7/8" bit to 8013'. Pressure test to 4000# for 20 min - OK. Circ hole w/ 2% CaCl₂ wtr & spot 500 gal of 7-1/2% HCl across perfs. Blue jet ran GR/CCL Log & perfed 15 holes from 7952' to 7980' @ 1 shot every 2 feet. Dowell fraced w/ 20,000# gal pad of treated wtr 3-1/2" FR20/1000 gal & 2% CaCl₂ & 15,000# of 20/40 sand when pump truck went down. Flushed hole & waiting on pump truck.

3-2-81 Fraced @ 15 BPM @ 4000 psi. Sanded off w/ 4000# sand in formation. Cleaned out to TD. Refraced w/ 40# guar gum gel, 10,000 gal pad, 36,000# of 20/40 sand. MIR 23 BPM; MTP 400 PSI; AIR 23 BPM; ATP 4000 psi. Job completed @ 0150 hrs
3-2-81. ISIP 3100 psi.

3-3-81 to 3-5-81 Blowing well w/ compressor.

3-6-81 Ran 261 jts of 2-3/8", 4.7#, J-55, 8RD EUE tbq & landed @ 7945' KB. Pumped out plug - well initially making 539 MCFD w/ heavy mist. SI & rig released @ 0700 hrs.

NOW WAITING ON IP TEST.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Donna J. Brace
Donna J. Brace

TITLE Production Clerk

DATE March 6, 1981

APPROVED BY Original Signed by FRANK T. CHAVEZ

TITLE SUPERVISOR DISTRICT # 3

DATE MAR 9 1981

CONDITIONS OF APPROVAL, IF ANY: